

APPENDIX D—continued.

SCHEDULE of SLEEPER CONTRACTS and DELIVERIES on 1st April, 1895, and CONTRACTS ENTERED INTO by the Public Works Department, &c.—continued.

Date of Contract or Agreement.	Contractor's Name.	Address.	No. of Sleepers contracted for, and Class of Timber.	Rate per Sleeper.	Place of Delivery.	Rate per Month.	Date for Completion.	Total delivered to Date.	Date of Completion.	
1 April, 1895, to 31 March, 1896	P. H. Dee and others	Greymouth District	500 silver-pine	s. d. 2 4	Hokitika	No fixed rate	Various	500	8 Oct., 1895.	
Ditto	"	"	1,600 "	2 4	Acre Creek	"	"	1,600	11 Nov., "	
"	"	"	300 "	2 4	Stafford	"	"	181	" "	
4 December, 1895	William Smith and Co.	Hokitika	2,500 "	3 2	Whangarei	One-fourth first two months, three-eighths each succeeding month	4 April, 1896	..	" "	
9 December, 1895	Kettle Brothers	Greymouth	2,000 "	3 0	"	Ditto	9 April, "	2,000	10 Mar., 1896.	
"	Charles Kettle	"	2,000 "	3 1	"	"	"	1,271	10 Mar., "	
"	W. R. Kettle	"	2,000 "	3 2	"	"	"	2,000	26 Feb., "	
WESTLAND DISTRICT—continued.										
OTAGO DISTRICT.										
24 January, 1895..	H. Tobin and G. Stewart	Dunedin	2,000	2 9	South end of tunnel, Catlin's River	1,950	..	
22 August, 1895	J. McCullum	"	52	2 9	Seaward Bush	52	..	
"	W. F. Tubman	"	100	2 9	"	100	..	
"	J. Forsyth	"	66	2 9	"	66	..	
"	J. Warren	"	73	2 9	"	73	..	
5 November, 1895	W. F. Tubman	"	828	2 9	Catlin's River	828	..	
"	J. Forsyth	"	166	2 9	"	166	..	
"	M. Cogan	"	421	2 9	"	356	..	
"	G. Stewart	"	186	2 9	Seaward Bush	186	..	
"	J. Warren	"	211	2 9	"	173	..	
"	J. McCullum	"	52	2 9	"	52	..	