RECAPITULATION.

RETURN showing the Progress of the Road Works constructed by the General Government, and chargeable on the Vote of £30,000.

				0						, , , , , , , , , , , , , , , , , , ,					
	Tota	I Mileage	Extent of		Br	tent of We	Extent of Works performed by	bу		Total		Estimated Cost of Works	Nature of Work performed or	Condition of Roads constructed;	
District.	and 1	and now ready for Cart Traffic.	Works now in Progress.	Cons	Constabulary.	Z	Natives.	Oth	Other Persons,	Extent of Work done.	Total Cost of Work done.	in Frogress, for which Liabilities have been	undertaken; whether Temporary	whether calculated to satisfy the requirements	Вепатка.
	·			Extent.	Cost.	Extent.	Cost.	Extent.	Cost.			incurred.	or Permanent.	of the District.	
		Miles.	Miles.	Miles.	£ s. d.	Miles.	£ 8. d.	Miles.	£ s. d.	Miles.	£ 8. d.	£ s. d.			
Taranaki—															
Onaero	:	23	4	23.	1,214 4 5	:	:	:	:	42	1,214 4 5	:	Permanent	:	
Forest	:	:	\$:	:	:	;	43	109 19 9	43	6 61 601	390 10 3	do.	:	Work done by contract.
South Road	:	27	ro	:	:	27	1,141 13 0	:	75 0 0	27	1,216 13 0	408 8 0	do.	Vide Return	Bridge over Stoney River contracted for.
Patea	:	4	ეგ. 4	84	840 6 6	<u>⊢</u> 8 4	1,042 16 0		2,928 14 8	15	6,793 0 0	2,812 0 0	Vide Return	do.	
Wanganui-Taupo	:	*23	18	:	:	23	220 0 0	:	:	43	610 0 0	300 008	do.	do.	* Packhorse track.
Manawatu	:	7	13	:	•	က	236 5 3	-	48 4 0	41	284 9 3	215 10 9	Permanent	do.	Foxton to Orous Bush.
Ditto		⊟ 834	LI 8/4	:	:	13	371 6 9	**************************************	62 16 9	5) 4	659 17 6	350 0 0	do.	do.	Orona Bush to Ngawhakarau.
Hawke's Bay-Taupo	:	31 1	Vide Return	4	0 0 08	27	450 0 0	21	651 13 0	523	1,181 13 0	280 0 0	do.	do.	
Bay of Plenty—	+ A-VPAV		,												
Tauranga	:	43	22	:	:	:	:	43	2,964 0 0	43	2,964 0 0	4,400 0 0	do.	Calculated	
Judea	:	0	fo	₹0	1,000 0 0	:	:	:	:	₹0	1,000 0 0	:	do.	to satisfy do.	Filling up and bridging deep gully and
Matapihi-Maketu	:	23	27	:	:	23.	200 0 0	:	i	75	200 0 0	200 0 0	do.	do.	swamp.
Maketu-Rotoiti	:	22	22	:	;	ų,	0 0 009	÷	:	पुर पुर	0 0 009	:	do.	do.	
Whakatane-Ohope	<u> </u>	9	:	:	:	9	362 0 0	:	:	ဖ	362 0 0	i	do.	do.	
Total	:	1333	796	77 8/4	3,134 10 11	97.	4,624 1 0	321	6,840 8 2	168	16,195 16 10	9,356 9 0	:	i.	: