

APPENDIX F.

SCHEDULE OF RAILWAY CONTRACTS CURRENT on the 1st April, 1880, and CONTRACTS ENTERED INTO by the Public Works Department during the Financial Year ended 31st March, 1881.

NORTH ISLAND.

Date of Contract.	Lines of Railway and Branches.	Name of Contract.	Particulars.	Length of Contract.	Length of Sidings in Contract.	Name of Contractor.	Contract to be Completed.	Date Contract was Completed.	Amount of Contract.	Remarks.
Mar. 1, 1880	Kawakawa	1 3-ton Steam-crane	Formation	M. ch. lk.	M. ch. lk.	Fraser and Tinne	Dec. 27, 1880	Dec. 27, 1880	£ 496 13 4	Part of contract for 3 cranes.
Mar. 9, "	"	Taumarere	F. P. L. and Wharf	1 0 0	0 20 0	William Sims	Mar. 2, 1881	"	9,274 9 10	
Dec. 10, "	"	Kawakawa, No. 3	Wharf	4 11 0	0 20 0	Larkins and O'Brien	June 6, 1882	"	23,957 0 0	
Mar. 10, 1879	Whangarei to Kamo	Kamo	Formation	1 70 0	...	Thomas Jones	Oct. 31, 1879	July 3, 1880	2,257 9 11	Part of contracts; balance, viz., £1,678 14s. 7d. charged to Miscellaneous Public Works.
Jan. 15, 1880	"	Conveyance of Rails and Sleepers	M. Niccol	Mar. 23, 1880	Dec. 30, "	...	At schedule rates.
Jan. 14, "	"	Cartage of Rails and Sleepers	W. S. Wrack	Not given	Aug. 17, "	...	At schedule rates.
Mar. 1, "	"	1 3-ton Steam-crane	Fraser and Tinne	Dec. 27, 1880	Dec. 27, "	496 13 4	Part of contract for 3 cranes.
Mar. 3, "	"	Whangarei	F. P. L. and Bldgs.	5 25 0	1 40 0	P. Langan	Mar. 1, 1881	Mar. 12, 1881	12,054 0 0	
Nov. 9, 1878	"	Freight on Locomotive	D. Gouk	Feb. 5, 1880	July 31, 1880	44 0 0	
Mar. 21, 1879	Kaipara to Waikato	Ohaupo	F. and P. L.	6 21 0	0 60 0	Daniel Fallon	Sept. 11, "	July 1, "	25,972 5 6	
	"	Waitakerei	F. P. L. and Bldgs.	12 64 0	1 45 0	Taylor and Damher	Sept. 11, "	July 1, "	36,001 5 2	
Dec. 31, "	"	Workshops Site, Newmarket	William Blewden	Sept. 24, "	Nov. 25, 1880	2,099 0 0	
Dec. 31, "	"	Newmarket Junction Station	Allen Maguire	Sept. 23, "	Dec. 11, "	6,870 0 0	
Mar. 1, 1880	"	1 3-ton Steam-crane	Fraser and Tinne	Dec. 27, "	Dec. 27, "	496 13 4	Part of contract for 3 cranes.
Mar. 9, "	"	Te Awamutu Station Road	Bearley and McConkey	April 27, "	July 5, "	171 14 6	
Mar. 23, "	"	No. 17, Station Buildings	Scott and Coombes	July 19, "	Aug. 18, "	1,889 0 0	
Mar. 30, "	"	Painting Bridges	James Gibson	June 25, "	June 10, "	365 5 2	
July 13, "	"	Auckland Reclamation	Daniel Fallon	Sept. 23, 1881	June 10, "	55,542 0 0	The amount of this contract was reduced by £31,787 before any work was commenced, and afterwards by £4,500; work for latter sum being done by Auckland Borough Council.
Oct. 16, "	"	60 Coal-boxes	Peter Birley	1/2 Jan. 12, 1/2 Feb. 12, 1881	...	990 0 0	
Nov. 4, "	"	No. 19, Station Buildings	D. Henderson	Dec. 29, 1880	Dec. 22, 1880	155 0 0	
July 16, "	"	60 Coal-boxes	R. S. Sparrow and Co.	1/2 Sept. 17, 1/2 Oct. 17, 1880	Feb. 15, 1881	909 0 0	
Jan. 17, 1881	"	No. 20, Station Buildings	Scott and Coombe	April 12, 1881	...	778 0 0	
Jan. 22, 1880	Waikato to Thames.	Waikato	F.	12 64 0	...	Hunt and White	Jan. 19, "	Oct. 21, 1880	9,930 8 2	
Feb. 1, 1881	Hamilton to Te Aroha	10 Low-side and 35 Cattle-wagons	James Campbell	Depends when material handed to contractor	...	585 0 0	
Feb. 1, "	Grahamstown to Kaue-ranga	60 Coal-wagons	H. P. Kavanagh	"	...	585 0 0	
Jan. 31, "	Hamilton to Te Aroha	"	J. J. O'Brien	Dec. 25, 1879	Sept. 6, 1880	569 5 0	
Jan. 31, "	Grahamstown to Kaue-ranga	Shortland	F. and Re-clamation	0 73 0	...	J. J. O'Brien	Dec. 25, 1879	Sept. 6, 1880	569 5 0	
April 5, 1879	"	Kauaeranga Bridge	Alexander Watson	Feb. 24, 1880	April 15, "	8,393 1 4	
Oct. 1, "	"	"	"	"	"	763 7 6	