

SCHEDULE of RAILWAY CONTRACTS CURRENT, &c.—continued.  
NORTH ISLAND—continued.

Date of Contract.	Lines of Railway and Branches.	Name of Contract.	Particulars.	Length of Contract.	Length of Sidings in Contract.	Name of Contractor.	Contract to be Completed.	Date Contract was Completed.	Amount of Contract.	Remarks.
Feb. 14, 1880	Wellington to Napier.	No. 1, Station Buildings	...	M. ch. lk.	M. ch. lk.	Angus Mackay	April 30, 1880	July 10, 1880	£ 1,656	s. d.
Jan. 5, "	"	Makatoko	P.L.	5 25	0 45	Wilkie and Crawford	June 30, "	June 23, "	2,020	0 0
April 1, "	"	Freight on Railway Carriage	...	...	...	McIntyre and Co.	4 weeks from receipt of material	June 22, "	91	15 0
June 15, "	"	2 Carriages	...	...	...	"	10 weeks ditto	July 15, "	120	0 0
Nov. 1, "	"	1 Carriage	...	...	...	James Campbell	6 weeks ditto	Nov. 10, "	50	0 0
Sept. 21, "	"	No. 2, Napier Workshops	...	...	...	Thomson and McLean	Oct. 11, 1880	Oct. 15, "	145	14 0
"	"	Freight on 2 Locomotives	...	...	...	D. Williamson	6 weeks from receipt of material	Feb. 9, 1881	180	0 0
Jan. 15, 1881	"	Erecting Smith's Forge	...	...	...	A. Ramsden	Feb. 8, 1881	Feb. "	29	10 0
April 6, 1878	Wellington to Opaki	Carterton	F. and P.L.	20 41	0 1	Public Works Department.	Mar. 22, 1880	Jan. 31, "	51,954	0 0
Mar. 31, 1879	"	Railway Wharf	...	...	...	James Lockie	Dec. 26, 1879	April 15, 1880	16,758	17 5
Dec. 23, "	"	Water-tanks, Petone Workshops	...	...	...	R. W. Watson	Mar. 15, 1880	April 3, "	179	0 0
Mar. 10, 1880	"	Fencing	...	...	...	William Strachan	April 19, "	July 16, "	173	16 0
Mar. 30, "	"	Wairapa Station Buildings	...	...	...	Bishop and Hawkins	June 24, "	Aug. 17, "	1,881	9 0
April 20, "	"	Wellington Railway-station	...	...	...	Alexander Reese	Oct. 17, "	Dec. 18, "	2,294	0 0
Oct. 20, "	"	Stationmaster's House, Masterton	...	...	...	J. A. Petherick	Dec. 20, "	Dec. 28, "	195	12 0
Oct. 13, "	"	Fencing, Wellington Railway-station	...	...	...	Henry Walker	Dec. 6, "	Dec. 6, "	308	10 0
Nov. 17, "	"	Goods-shed, Wellington Station	...	...	...	Andrew Compton	Feb. 16, 1881	...	620	0 0
Dec. 20, "	"	15 Sheep-vans	...	...	...	James Russell	Depends when ironw'k handed to contractor	...	630	15 0
Feb. 23, "	Greytown Branch	Greytown Branch Station Buildings	...	...	...	Ebenezer Gray	April 19, 1880	May 12, 1880	1,183	14 10
Mar. 27, "	"	Greytown Branch, Fencing	...	...	...	H. Stewart	May 23, "	June 12, "	500	0 0
Mar. 12, 1881	"	Fencing at Pakuratahi	...	...	...	T. Power	May 18, 1881	...	105	8 0
May 19, 1880	Wellington to Foxton.	Foxton Station	F. P.L., and Bogs.	1 32	0 0	J. Saunders	Aug. 18, "	...	15,164	16 0
Sept. 8, "	Wellington to Johnsonville	No. 1, Fencing	...	1 30	0 0	J. Farrell	Nov. 18, 1880	Dec. 16, 1880	141	11 8
Sept. 8, "	"	No. 2, "	...	1 31	0 0	Hilliard and Co.	Nov. 18, "	Nov. 18, "	135	19 6
Sept. 8, "	"	No. 3, "	...	1 49	0 0	"	Nov. 18, "	Nov. 18, "	158	0 6
June 7, 1878	Foxton to New Plymouth.	Waotara	F. and P.L.	12 70	0 0	E. W. Mills	Dec. 5, 1879	Sept. 17, "	39,791	14 3
April 17, 1879	"	Wanganui Wharf and Reclamation	...	...	...	J. Saunders	April 16, 1880	June 19, "	23,514	8 3
Jan. 5, 1880	"	Waverley	F. and P.L.	6 70	0 0	David Wilkie	Jan. 31, 1881	Mar. 21, 1881	12,429	4 0
Jan. 2, "	"	Waitotara Station Buildings	...	...	...	Robert McLean	May 1, 1880	June 15, 1880	1,785	16 3
Jan. 15, "	"	No. 2, Wanganui Workshops	...	...	...	Thomson and McLean	May 5, "	April 7, "	420	0 0
Feb. 21, "	"	Stationmaster's House, Waverley	...	...	...	Robert McLean	April 18, "	May 18, "	373	11 6
April 1, "	"	Freight on 2 Railway-carriages	...	...	...	McIntyre and Co.	6 weeks from receipt of material	July 3, "	110	0 0

Contractor R. Dixon was killed during progress of works. Contract was completed by the department.