

APPENDIX C.
SCHEDULE OF RAILWAY CONTRACTS CURRENT ON THE 1st April, 1886, and CONTRACTS ENTERED INTO BY THE PUBLIC WORKS DEPARTMENT DURING THE YEAR ended 31st March, 1887.

Date of Contract.	Lines of Railway and Branches.	Name of Contract.	Particulars.	Length of Contract.	Length of Sidings in Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Remarks.
				M. ch. lk.	M. ch. lk.				£ s. d.	
April 20, 1885	Main Trunk Line, Mar- ton-Te Awamutu ..	Porewa ..	F. & P.L.	12 54 0	1 30 0	J. A. Johnston	April 11, 1886	Mar. 12, 1887	27,300 0 0	Contract assigned to Bell and Howe, 26th September, 1885.
" 30, "	" ..	Punui ..	"	15 2 9	1 10 0	Isaac Coates ..	April 13, "	Feb. 7, "	28,920 8 3	
Aug. 14, 1886	" ..	Poro-o-taroa, Tunnel ..	Formation	1 34 0	0 0 0	J. J. O'Brien ..	Aug. 11, 1887	" ..	46,849 0 0	
Aug. 21, 1886	" ..	Hunterville ..	F. & P.L.	5 57 0	0 62 0	Jesse Coates ..	June 19, "	" ..	14,242 14 8	
Sept. 10, "	" ..	Te Kuiti ..	"	10 59 40	0 60 0	Coates and Metcalfe	" ..	" ..	17,273 13 0	
Dec. 13, "	" ..	Punui Station-buildings ..	"	8 53 0	0 25 0	G. T. Worthington	Feb. 17, "	" ..	647 0 0	
March 10, 1887	" ..	Waiteki ..	F. & P.L.	8 53 0	0 25 0	J. and A. Anderson	Dec. 10, 1888	" ..	57,858 17 0	
" 26, "	Extension North of Auckland ..	Kaipara ..	Formation	4 12 0	" ..	Hugh Fulton ..	Oct. 22, 1887	" ..	6,875 4 8	
" ..	Hamilton-Grahams- town— ..	Te Aroha ..	F. & P.L.	12 25 0	2 41 0	J. Livingstone	Feb. 2, 1886	May 12, 1886	7,873 17 0	
April 7, 1885	" ..	Te Aroha Station-buildings ..	"	" ..	" ..	W. Cameron ..	April 26, "	May 27, 1886	1,874 4 0	
Feb. 17, 1886	" ..	Grahams town - Te Hikutaiia ..	Formation	8 25 0	" ..	Larkins and O'Brien	Jan. 28, 1887	" ..	10,879 9 0	
Aug. 3, 1885	" ..	" ..	"	" ..	" ..	" ..	" ..	" ..	" ..	
Jan. 4, 1887	" ..	Ohinemuri ..	"	6 15 0	0 50 0	Irvine and Heath	Oct. 29, "	" ..	3,973 8 0	
March 19, "	" ..	Ngatira ..	F. & P.L., & Bldgs.	8 0 0	0 50 0	Daniel Fallon	June 11, 1888	" ..	34,785 14 2	
" ..	" ..	" ..	"	" ..	" ..	" ..	" ..	" ..	" ..	
May 15, 1885	" ..	Tanaki ..	F. & P.L.	13 43 28	1 10 0	Mullenger and Brett	Feb. 8, 1887	" ..	35,550 0 0	
March 23, 1886	" ..	Woodville Station-fencing ..	"	" ..	" ..	McDonald and Harris	April 29, 1886	July 5, 1886	143 2 6	
Oct. 19, "	" ..	Woodville ..	"	1 41 60	" ..	Sally and McGrath	Jan. 9, 1887	" ..	3,319 16 8	
Nov. 6, "	" ..	Manawatu Gorge ..	Formation	4 32 0	" ..	Jones and Peters	Oct. 23, 1888	" ..	45,156 3 1	
Dec. 10, "	" ..	Tanaki and Woodville Sta- tion buildings ..	"	" ..	" ..	Munro Brothers	Feb. 18, 1887	" ..	1,675 0 0	
Feb. 19, "	Wellington-Woodville	Opaki Station-buildings ..	"	3 72 0	0 28 0	Wrigley and Rose	May 17, 1886	Oct. 30, 1886	1,742 13 6	
June 30, "	" ..	Mangamahoe ..	P.L.	6 15 0	0 50 0	John Shanahan	Sept. 21, "	Jan. 13, 1887	2,071 0 0	
Aug. 23, "	" ..	Wi Waka ..	F. & P.L.	6 15 0	0 50 0	Martin Danaher	Aug. 23, 1888	" ..	60,500 0 0	
Oct. 25, "	" ..	Cottages, Wi Waka Section ..	"	" ..	" ..	Wrigley and Rose	Dec. 9, 1886	Jan. 13, 1887	410 0 0	
May 18, 1885	New Plymouth-Foxton	Moturoa ..	F. & P.L.	2 34 0	1 37 0	George J. Newman	Nov. 15, 1885	April 28, "	8,990 0 0	
Jan. 19, 1886	" ..	Goods-shed, Moturoa Section ..	"	" ..	" ..	George Cliff ..	March 29, 1886	April 29, 1886	665 18 0	
Aug. 30, "	Grey-mouth-Hokitika	Bridge over Ararua River ..	"	" ..	" ..	McKenzie and O'Connor	Feb. 28, 1888	" ..	7,160 12 0	
Feb. 18, 1887	" ..	Freight on Bridge Material, Wellington to Hokitika ..	"	" ..	" ..	J. H. Cock ..	March 16, 1887	" ..	219 12 0	
July 9, 1884	Picton Southwards ..	Dashwood ..	Formation	3 40 0	" ..	Parker and Maddock	July 9, 1886	" ..	17,746 6 8	
March 19, 1886	Hurunui-Waipara ..	Painting Hurunui Bridge ..	"	" ..	" ..	W. A. Taylor ..	May 17, "	May 18, 1886	365 0 0	
April 24, "	Upper Ashburton Branch ..	Mount Somers Extension ..	F. & P.L., & Station	0 75 0	0 22 0	Winsley and Bignell	Aug. 13, "	Sept. 10, "	2,245 10 7	

Contract assigned to Henderson, Wratt, & Sidey, 18th December, 1887.