

## APPENDIX E.

SCHEDULE of CONTRACTS for ROADS and MISCELLANEOUS WORKS CURRENT on the 1st April, 1886, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1887.

Date of Contract.	Line of Road or Work.	Name of Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Remarks.
June 2, 1886	Roads and bridges North of Auckland	Cox's Creek Road	Allen Maguire	Dec. 1, 1886	Dec. 16, 1886	£ 1,452 0 0	
Jan. 9, 1885	Main Roads— Tauranga-East Cape	Bridle-road, Hawai River to Maraenui	Te Tataua Ngatatori and another	May 9, 1885	..	450 0 0	
Feb. 17, "	"	Repairs, &c., Opape-Torere Section	Wiremu Kingi	Feb. 17, "	..	150 0 0	
Dec. 11, "	"	Reforming, &c., Matata-Te Puke Road	Pirika Tieri and another	April 11, 1886	..	200 0 0	
May 9, "	"	Bridge over Taipo River	J. M. Watson	March 8, "	June 29, "	5,972 3 0	Completed.
May 3, 1886	Miscellaneous Roads— Sundry Roads, Auckland	Painting Whatawhata and Te Rore Bridge	George Gapes	June 29, "	Sept. 12, "	280 0 0	
May 7, "	"	Section 1, Waiohaki Section	Sandeman and Abbot	Nov. 7, "	..	50 0 0	
May 7, "	"	Sections 2, 3, 5, and 6, Waiohaki Section	W. Parkinson and Co.	Nov. 7, "	..	443 0 0	
May 7, "	"	Section 4, Waiohaki Section	N. McDonald	Nov. 7, "	..	90 0 0	
May 7, "	"	Section 7, "	Sandeman and Abbot	Nov. 7, "	..	69 0 0	
Jan. 17, 1887	"	Section 2, Buller Road Improvement	Ungheher and Kahl	April 10, 1887	..	935 6 0	
Jan. 17, "	"	Section 3, "	Stephen Garvin	May 28, 1887	..	1,263 0 6	
Mar. 5, "	"	Section 4, "	Thomas Howard	May 21, "	..	468 2 0	
May 26, 1886	Bridges on Road, Nelson to Reefton	Motueka and Motupiko Cart-bridge	James W. Thomas	May 21, "	..	3,578 5 4	
June 12, "	"	Bridge over Waitahu River	Robert Cochrane	March 4, "	..	3,815 16 10	
Aug. 19, 1885	"	Upper Waiau Road-bridge	J. Anderson	April 28, 1887	..	13,482 15 0	
March 15, 1884	Bridge over Clarence	Clarence Bridge	Blackie and Malcolm	May 16, 1886	..	11,871 15 1	
March 24, 1886	Kaikoura-Waiau	Repairs, &c., Southward Section	R. Johnstone	July 16, "	July 12, 1886	677 16 0	
March 24, "	"	"	"	June 23, "	Nov. 30, "	470 12 8	
May 18, "	"	"	William Workman	Nov. 30, "	Dec. 9, "	1,900 0 0	
May 27, "	"	"	Peter Honeybone	Nov. 15, "	March 26, 1887	4,502 14 6	
May 4, "	"	"	Meikle and Hale	July 20, 1885	Oct. 18, 1886	529 0 0	
Jan. 10, 1885	Bridge over Taieri	Taieri Bridge	Watson Rhodes	Oct. 9, 1885	..	5,731 19 8	(Contract assigned to John McCormick, 5th July, 1886.)
May 11, "	Bridges over Clutha, &c.	Beaumont Bridge Superstructure	J. Anderson	July 23, 1886	March 4, 1887	4,643 12 6	
Feb. 8, "	"	Roxburgh Bridge	Daulby and Millar	Sept. 20, "	..	3,340 4 8	
Feb. 8, "	"	Traversing Gear, Wellington	Robertson and Co.	April 13, "	July 24, 1886	232 7 0	
March 3, "	"	400 Yards Road Metal, Wellington	Henry Cole	April 16, "	May 12, "	95 0 0	
March 11, "	"	Officers' Quarters, Auckland	Ephraim Mills	May 18, "	May 18, "	456 5 0	
April 25, "	"	Torpedo Shed, Mining Dépôt, Wellington	Clark and Thompson	April 25, "	May 22, "	186 16 0	
July 27, "	"	Ironwork No. 1, Wellington	Robertson and Co.	Sept. 26, "	Dec. 23, "	276 0 0	
June 2, "	"	Torpedo Shed, Point Gordon, Wellington	John Rose	Aug. 7, "	Dec. 1, "	457 10 0	
Aug. 2, "	"	Cable Tank, Mining Dépôt, Wellington	M. Murdoch	Sept. 4, "	Oct. 16, "	288 6 0	
Sept. 29, "	"	Quarantine Station Removal, and Erection of Buildings, Lyttelton	Hollis, Williams, and Green	Feb. 9, "	..	3,151 1 11	
Oct. 19, "	"	Submarine Mining Dépôt, Deborah Bay, Dunedin	Sutherland and Nelson	Jan. 18, "	Feb. 19, 1887	1,756 16 7	
Jan. 18, 1887	"	Cottage at Kaiwarra Magazine, Wellington	Davis and Hopwood	Feb. 19, 1887	..	200 3 0	