

APPENDIX F.

SCHEDULE of CONTRACTS for ROADS and MISCELLANEOUS WORKS current on the 1st April, 1888, and CONTRACTS entered into by the MINISTER of LANDS during the Year ended 31st March, 1889.

Date of Contract.	Name of Contract.	Name of Contractor.	Contract to be completed.	Date when Contract was completed.	Amount of Contract.
AUCKLAND.					
17 Oct., 1887	Okaihū to Victoria, Nos. 1-5 ...	K. Otene ...	31 Jan., 1888	5 Aug., 1888	£ s. d. 150 0 0
17 Oct., "	" " No. 6 ...	T. Pou ...	31 Jan., "	1 June, "	150 0 0
24 Oct., 1888	Avondale Bridges ...	G. Knight ...	31 Jan., 1889	" "	112 0 0
1 March, "	Alipara to Herekino, No. 150 ...	T. Richards ...	1 May, 1888	20 May, 1888	235 7 8
5 March, 1889	Mata to Kauroa ...	Gilmour and Co. ...	30 June, 1889	" "	161 5 0
HAWKE'S BAY.					
11 Jan., 1887	Tautane Roads, No. 20 ...	W. Hood ...	31 May, 1887	1 May, 1888	694 10 0
20 Feb., 1888	" " ...	J. McCarthy and Co. ...	31 May, 1888	1 June, "	550 4 0
1 Aug., "	Tologa Bay, Arakihi ...	G. Kilburne ...	15 Oct., "	15 Oct., "	90 15 0
3 Oct., "	Makaretu ...	G. Russell and Co. ...	6 Jan., 1889	31 Jan., 1889	188 0 0
TARANAKI.					
18 Nov., 1887	Roads east of Waitara, Nos. 129, 130	R. Stanley ...	1 Mar., 1888	15 April, 1888	226 0 0
6 March, 1888	Waitara Bridge ...	Clare and Rundle ...	1 Sept., "	1 Feb., 1889	939 15 0
14 March, "	Eltham and Bush Roads, Nos. 140-144	A. Weisaderstei ...	30 June, "	Jan., "	152 13 4
29 June, "	Ouri Bridge ...	F. Standing ...	1 Jan., 1889	15 Jan., "	149 15 0
19 Sept., "	East of Waitara, Nos. 150-152...	Scrivener and Co. ...	31 Dec., 1888	18 Jan., "	130 0 0
19 Feb., 1889	Kaupokonui Bridge ...	F. H. Cane... ..	30 June, 1889	" "	339 10 0
WELLINGTON.					
1 Sept., 1887	Mangatainoka ...	A. Reese ...	31 Mar., 1889	1 May, 1888	432 12 0
1 Sept., "	Tiraumea Bridge ...	C. B. Vine ...	30 June, "	" "	1,956 13 10
Aug., 1888	Waitotara, Momahaki, No. 54 ...	G. Prince ...	Dec., 1888	10 Jan., 1889	94 0 0
Aug., "	" " No. 55 ...	J. Wilkie ...	Dec., "	10 Jan., "	120 11 6
Aug., "	" " No. 56 ...	J. Connell ...	Dec., "	10 Jan., "	66 0 0
Aug., "	Mangaone, No. 42 ...	T. P. Girdwood ...	Dec., "	1 Mar., "	263 17 8
20 July, "	Rangitumau, No. 51 ...	Mortensen and Co. ...	Dec., "	" "	188 18 0
6 June, "	Wanganui-Murimotu ...	J. Tyler ...	1 Oct., "	15 Oct., 1888	180 0 0
6 June, "	" " ...	T. Bell ...	1 Oct., "	15 Oct., "	88 0 0
25 Aug., "	Mauriveville West, Nos. 50, 51...	Rasmussen and Co. ...	" "	1 Feb., 1889	182 6 10
1 Oct., "	Makakahi, No. 157 ...	M. Guerin ...	30 Jan., 1889	" "	107 17 7
1 Oct., "	Puketoi, Nos. 53, 59 ...	J. Vile and Co. ...	1 Mar., "	15 Mar., 1889	220 9 9
1 Oct., "	" Nos. 60, 61 ...	Rioux and McMahan	1 Mar., "	15 Mar., "	272 2 0
1 March, 1889	Mangaone-Tiraumea, No. 45 ...	Shadbolt and Co. ...	31 May, "	" "	150 14 10
WESTLAND.					
28 Feb., 1889	Cook's River Flat ...	Peedy and Co. ...	31 Dec., 1889	" "	906 18 0

APPENDIX G.

SCHEDULE of CONTRACTS for ROADS on GOLDFIELDS current on the 1st April, 1888, and CONTRACTS entered into by the MINISTER of MINES during the Year ended 31st March, 1889.

Date of Contract.	Name of Road.	Name of Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Additions authorised.
Aug. 16, 1887	Motueka to Takaka ..	Completion of Nika-kau	Gottherd Cederman	Feb. 9, 1888	April 20, 1888	£ s. d. 942 0 0	£ s. d. ..
June 1, "	Cascade River to Pyke Valley	Sections 5, 6, 7, and 8	Murdoch McPherson	Mar. 1, "	June 2, "	965 15 0	21 11 0
Sept. 1, "	Ditto ..	Sections 9, 10, 11, 12, and 13	Harris and Cuttance	July 1, "	Aug. 10, "	1,061 9 0	12 5 0
April 28, 1888	Collingwood to Karamea	Sections 1 and 2 ..	Williams and Harvey	April 28, "	Aug. 28, "	268 2 0	16 15 0
April 16, "	Mokihinui to Karamea	Part Section 26 ..	Stewart, Burke, and Blackburn	July 2, "	Oct. 3, "	225 17 0	3 5 0
June 5, "	Little Wanganui River	Ford to Ocean-beach	H. Dolphin and others	June 19, "	Oct. 2, "	72 2 3	..
Nov. 5, "	" "	" "	M. L. Jones ..	Feb. 24, 1889	" "	107 12 0	..
Nov. 20, "	Arthur's Point to Skipper's	Completion ..	J. Maher and Sons	July 20, "	" "	3,733 6 7	..