

**APPENDIX C.**  
**SCHEDULE of RAILWAY CONTRACTS CURRENT on the 1st April, 1889, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1890.**

Date of Contract.	Lines of Railway and Branches.	Name of Contract.	Particulars.	Length of Contract.	Length of Sidings in Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Remarks.
Jan. 18, 1889	Lincoln-Little River	Leake Ellesmere Drainage and Reclamation	..	M. ch. lk. ..	M. ch. lk. ..	J. Brightling ..	May 16, 1889	June 28, 1889	£ 4,917 3 0	
Aug. 14, 1885	Marton-Te Awamutu (north end)	Poro-o-tarao Tunnel	Formation	1 34 0	..	J. J. O'Brien ..	Aug. 11, 1887	..	46,849 0 0	Contract assigned to E. Porter and Co., 11th May, 1887.
Jan. 31, 1889	Helensville Northwards	Kaukapakapa Station-buildings	..	..	..	Larkin and Elliot	March 25, 1889	May 20, 1889	177 0 0	
Jan. 23, 1890	"	Mount Rix Wharf..	..	..	..	Walter Hughes	Oct. 21, 1890	..	2,000 11 2	
March 13, 1889	"	Makarau ..	F. and p.l.	3 6 0	0 40 0	John McLean and Son	March 1, 1892	..	26,616 0 0	
Aug. 8, 1889	Grahamstown-Te Aroha	Flood openings (Thames Borongh)	..	..	..	William Elliot	Feb. 5, 1890	Mar. 6, 1890	1,586 0 0	
Feb. 11, 1890	Putaruru-Rotorua ..	Kaponga ..	F., p.l., and stations	10 23 0	0 54 0	Daniel Fallon	Oct. 5, 1891	..	37,839 2 2	
Nov. 6, 1886	Woodville-Palmerston	Manawatu Gorge ..	Formation	4 32 0	..	Jones and Peters	July 31, 1889	..	68,097 1 1	
Sept. 26, 1888	"	Pohangina Bridge ..	..	..	..	W. G. Bassett	April 24, 1890	Mar. 19, 1890	12,447 0 0	
Feb. 8, 1889	"	Ashurst ..	F. and p.l.	7 52 15	0 50 0	P. Honeybone	March 22, "	..	14,484 1 6	Contract assigned to W. Knight, who failed to carry out the work, and new tenders called for (see below).
July 3, "	"	Tunnels, No. 1 ..	..	..	..	Jones and Peters	Feb. 26, "	..	2,115 6 0	
July 2, "	"	" No. 2 ..	..	..	..	McGrath and Burke	Feb. 26, "	Feb. 24, 1890	1,972 0 0	
Dec. 9, "	"	Ashurst completion ..	F. and p.l.	..	..	Thomas Denby	Aug. 7, "	..	11,862 10 0	
March 27, 1890	"	Tunnels, fronts and lining ..	..	..	..	Jones and Peters	July 26, "	..	2,182 6 0	
June 1, 1888	Mangamahoe-Woodville	Awapurua Bridge ..	Formation & prof.wks.	1 58 0	..	A. Peebles ..	May 29, 1889	..	3,936 12 0	
Jan. 10, 1889	"	Painting Awapurua Bridge ..	..	..	..	W. Cruttenden	March 15, "	June 7, 1889	311 4 0	Contract relet to G. F. Williams.
Jan. 21, 1890	Blenheim-Awatore ..	Eketahuna Station-buildings	..	..	..	J. W. Cross ..	March 21, "	April 8, "	785 0 0	
March 4, 1890	"	Utawai ..	Formation	2 50 0	..	McGrath and Burke	Sept. 3, 1891	..	17,389 10 0	
May 25, 1887	Greymouth-Hokitika	Teremakau Bridge	..	..	..	Scott Brothers	March 18, 1889	July 22, 1889	19,300 12 8	
Sept. 13, 1888	Otago Central	Barewood Bridges	Super-structure	..	..	J. and A. Anderson	July 9, 1890	..	15,765 9 0	
Nov. 23, 1889	Catlin's River Branch	Middlemarch Bridges	..	..	..	Sutherland and Nelson	Oct. 15, "	..	1,749 6 4	
March 3, 1890	"	Glenomaru ..	F., p.l., and stations	6 18 0	0 38 50	James Innes ..	May 25, 1891	..	11,372 9 2	
May 10, 1887	Wyndham-Fortrose ..	Glenham ..	Tunnel and formation	1 66 0	..	A. Menzies ..	Feb. 3, 1888	Mar. 4, 1890	13,840 19 6	
Jan. 20, 1890	Port Chalmers Branch	Mainai Station-buildings	..	..	..	R. Meikle ..	April 24, 1890	..	1,377 0 0	
March 10, 1890	"	Survey of land for railway	..	..	..	W. H. Hutchison	..	..	1,257 0 0	