

APPENDIX C.

SCHEDULE of CONTRACTS CURRENT on the 1st April, 1890, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1891.

Date of Contract.	Lines of Railway and Branches.	Name of Contract.	Particulars.	Length of Contract.	Length of Sidings in Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Remarks.
				M. ch. lk.	M. ch. lk.				£ s. d.	
April 8, 1890	Lincoln-Little River	Stone facing to embankment, Lake Ellesmere	A. Swanston and Co. ..	June 11, 1890	July 19, 1890	767 6 4	
Jan. 3, 1891	"	Road and embankment, Lake Ellesmere reclamation	J. Cooksley ..	March 30, 1891	Mar. 30, 1891	454 0 9	
Aug. 14, 1885	Marton - Te Awamutu (north end)	Poru-o-tarao Tunnel	Formation	1 34 0	..	J. J. O'Brien ..	Aug. 11, 1887	Aug. 23, 1890	46,849 0 0	Contract assigned to E. Porter and Co., 11th May, 1887.
Dec. 13, 1890	Marton - Te Awamutu (south end)	Mangonohu	F. and p.l.	3 70 30	0 22 0	Cleghorn, Forrest, and Magee	Sept. 23, 1892	..	26,499 8 1	
Jan. 23, "	Helensville, northwards	Mount Rix Wharf	Walter Hughes	Oct. 21, 1890	Mar. 31, 1891	2,000 11 2	
March 13, "	"	Makarau	F. and p.l.	3 6 0	0 40 0	John McLean and Son	March 1, 1892	..	26,616 0 0	
Feb. 11, "	Putaruru-Rotorua	Kaponga	F., p.l., and stations	10 23 0	0 54 0	Daniel Fallon	Oct. 5, 1891	..	37,839 2 2	
Nov. 6, 1886	Woodville-Palmerston	Manawatu Gorge	Formation	4 32 0	..	Jones and Peters	July 31, 1889	July 4, 1890	68,097 1 1	Contract assigned to W. Knight, who failed to carry out the work, and new tenders called for (see below).
Feb. 8, 1889	"	Ashurst	F. and p.l.	7 52 15	0 50 0	P. Honeybone	March 22, 1890	..	14,484 1 6	
July 18, 1890	"	Pohangina	Perman'nt-way	7 48 42	..	J. Whittaker and Co. ..	July 18, "	Feb. 8, 1891	3,006 18 10	
July 3, 1889	"	Tunnel, No. 1	Jones and Peters	Feb. 26, "	April 14, 1890	2,115 6 0	
Dec. 27, 1890	"	Ashurst completion	F. and p.l.	Thomas Denby	Aug. 7, "	Dec. 31, "	11,862 10 0	
March 1, 1888	Mangamahoe-Woodville	Tunnels, fronts and lining	Formation & prot.wks.	1 58 0	..	Jones and Peters	July 26, "	July 26, "	2,182 6 0	
March 4, 1890	Blenheim-Awatere	Utawai	Formation	2 50 0	..	A. Peebles ..	May 29, 1889	..	3,936 12 0	
Feb. 6, 1891	Greymouth-Hokitika	Arahura Bridge extension and roadway	Formation	McGrath and Burke	Sept. 3, 1891	..	17,359 10 0	
Dec. 17, 1890	Otago Central	Kapitea	Formation Super-structure	Frazer and Robinson ..	May 2, "	..	764 14 8	
Sept. 13, 1888	"	Barewood Bridges	J. Saunders and Co. ..	June 12, 1892	Nov. 5, 1890	9,946 3 8	
Nov. 23, 1889	"	Middlemarch Bridges	J. and A. Anderson	July 9, 1890	..	15,765 9 0	
June 13, 1890	"	Middlemarch Station-buildings	Sutherland and Nelson	Oct. 15, "	Aug. 27, "	1,749 6 4	
Jan. 5, 1891	Catlin's River Branch	Catlin's Tunnel	F., p.l., and stations	Sanderson and Co. ..	Nov. 6, "	Jan. 8, 1891	2,692 5 0	
March 3, 1890	"	Glenomaru	D. Kirkwood ..	Dec. 22, 1891	..	8,939 15 10	
Jan. 20, "	Wyndham-Fortrose	Mainai Station-buildings	F., p.l., and stations	6 18 0	0 38 50	James Innes ..	May 25, 1891	..	11,372 9 2	
			R. Meikle ..	April 24, 1890	June 4, 1890	1,377 0 0	