

APPENDIX C—continued.

SCHEDULE of CONTRACTS CURRENT on the 1st April, 1894, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1895.

Date of Contract.	Name of Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Remarks.
					£ s. d.	
Oct. 15, 1894	AUCKLAND.					
Jan. 28, 1895	Courthouse, Rotorua	W. A. Holman, Rotorua	Feb. 9, 1895	Feb. 16, 1895	572 7 0	
	Police-station, Aratapu	J. Nixon and C. Rosinsky, Aratapu	April 18, "	"	289 12 0	
May 8, 1894	TARANAKI.					
July 31, "	Curator's House, Momahaki	W. Howson, Hawera	Aug. 2, 1894	Sept. 27, 1894	448 0 0	
Aug. 24, "	Courthouse, New Plymouth	G. Cliff, New Plymouth	Nov. 25, "	"	1,780 0 0	
Aug. 24, "	Courthouse (Timber and Carpenter's work), Hawera	G. Syme, Hawera	"	"	Schedule rates	
Dec. 22, "	Post-office	G. Syme, Hawera	"	"	Schedule rates	
	Strong-room, New Plymouth	N. Hooker, New Plymouth	Feb. 7, 1895	"	386 5 4	
Sept. 14, 1894	HAWKE'S BAY.					
Nov. 6, "	Courthouse, Gisborne	W. O. Skeet, Gisborne	Feb. 28, 1895	"	2,093 18 10	
	Post-office, Gisborne, Ventilating, Painting, and Repairs	F. Hall, Gisborne	Dec. 11, 1894	Jan. 7, 1895	228 3 10	
July 11, 1894	WELLINGTON.					
July 24, "	Timber for Courthouse, Palmerston North	G. A. Gammon and Co., Danevirke	March 30, 1895	Mar. 30, 1895	207 17 3	
July 5, "	Post-office, Pahiatua	A. F. Launson, Palmerston N	Sept. 17, 1894	"	*550 0 0	
July 24, "	Courthouse, Pahiatua	T. F. Hewat, Pahiatua	Sept. 21, "	Oct. 31, 1894	1,038 15 0	
Aug. 24, "	"	W. Pegden, Palmerston North	Sept. 14, "	Mar. 25, 1895	270 16 9	
Aug. 24, "	"	G. Howe, Palmerston North	Sept. 14, "	Mar. 30, 1895	169 11 5	
Oct. 8, "	(Timber-supply for Joiners' work), Palmerston North	Russell and Bagnall, Wanganui	Nov. 10, "	Dec. 31, 1894	192 5 0	
Sept. 22, "	Additions and Repairs, Post-office, Wanganui	Thomas Griggs, Palmerston N	Oct. 22, "	Jan., 1895	108 14 0	
Jan. 2, 1895	Alterations and Additions, Post-office, Palmerston North	Luke and Sons, Wellington	"	"	162 10 0	
Jan. 2, 1895	Iron Columns for Departmental Buildings, Wellington	"	"	"	"	
Feb. 28, 1895	MARLBOROUGH.					
	Repairs to Buildings, Cable-station, White's Bay, Marlborough	R. Brewer & W. M. Hay, Blenheim	May 11, 1895	"	89 6 0	
May 26, 1894	CANTERBURY.					
Sept. 17, "	Courthouse, Little River	A. Swanson, Christchurch	Aug. 18, 1894	Aug. 31, 1894	327 15 4	
Sept. 17, "	Timber for Carpenters' and Joiners' work, Laundry Block, Sunnyside Asylum	W. White and Co., Sydenham	Oct. 8, "	"	202 8 5	
Sept. 17, "	Bricks (112,000) for Laundry Block, Sunnyside Asylum	Wigram Brothers, Christchurch.	Nov. 5, "	Nov. 16, "	308 0 0	
Jan. 8, 1895	Asylum Boiler, Sunnyside Asylum	Scott, George, Christchurch	Feb. 12, 1895	"	585 15 0	
Feb. 14, "	Drying-closet, Fittings, Laundry, Seaciff Asylum.	Scott Brothers, Christchurch	March 30, "	"	245 0 0	
March 1, "	Additions and Repairs, Police-station, Courthouse, &c., Timaru	James Craigie, Timaru	May 16, "	"	272 0 0	
April 19, 1894	WESTLAND.					
	Post and Telegraph Office, Ahaura	Morressey and Bell, Greymouth	July 17, 1894	June 27, 1894	210 0 0	
June 18, 1894	OTAGO.					
Aug. 27, "	Alterations and Additions, Curator's House, Kurow	Rosie and Tait, Oamaru	Aug. 9, 1894	Aug. 20, 1894	284 9 0	
Feb. 13, 1895	Bricks for new Gaol, Dunedin	W. and C. Gore, Dunedin	Dec. 27, "	"	342 10 0	
Jan. 15, "	Post-office, Tapanui	George France, Dunedin	May 9, 1895	"	336 14 0	
March 29, "	Bricks for new Gaol (384,500), Dunedin	C. Sparrow and Co., Dunedin	April 14, "	"	288 6 0	
March 19, "	"	C. J. and W. J. Gore, Dunedin	May 21, "	"	663 5 3	
	"	C. A. and W. J. Shiel, Dunedin	May 21, "	"	663 5 3	

* Contractor became insolvent. Contract completed by Government.