

APPENDIX D.

SCHEDULE of SLEEPER CONTRACTS CURRENT on 1st April, 1900, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1901, showing Deliveries to the latter Date.

Date of Contract or Agreement.	Contractor's Name.	Address.	No. of Sleepers contracted for, and Class of Timber.	Rate per Sleeper.	Place of Delivery.	Date for Completion.	Total delivered to Date.	Date of Completion.
NORTH ISLAND.								
AUCKLAND DISTRICT.								
7 April, 1899	Tutahaanga ..	Pororo-tarao	1,000 totara	s. d.	Pororo-tarao	16 May, 1900..	1,000	4 May, 1900.
27 April, "	Olsen and Teko ..	"	2,000 "	3 0	Waiheha..	16 May, " ..	523	"
17 July, "	W. Campbell ..	"	500 "	3 0	Pororo-tarao	17 April, " ..	500	19 July, "
6 Dec., "	G. Gotty ..	"	1,000 "	3 0	"	6 May, " ..	1,000	10 April, "
25 Jan., 1900	C. H. Adams ..	"	12,000 "	3 0	Waiheha..	25 Jan., 1901..		"
20 Feb., "	McIntyre and Bird ..	"	500 "	3 0	"	20 Aug., 1900..	500	7 May, "
2 Mar., "	R. McMillan ..	Kaukapakapa	400 "	3 3	Makarau ..	2 June, " ..	400	30 April, "
6 Mar., "	M. Lee ..	Pororo-tarao	2,000 "	3 0	Waiheha..	6 Mar., 1901..	958	"
16 Mar., "	E. Mitchelson and Bros.	Dargaville ..	250 "	3 9	Takekera	10 April, 1900..	272	23 June, "
28 Mar., "	R. McMillan ..	Kaukapakapa	600 "	3 3	"	28 July, 1900..	600	18 July, "
25 April, "	Tutahaanga ..	Pororo-tarao	2,000 "	3 0	Waiheha..	25 April, 1901..	2,014	9 Nov., "
25 April, "	G. Gotty ..	"	500 "	3 0	"	25 Oct., 1900..	500	5 June, "
15 May, "	D. Hutchison..	"	500 "	3 0	"	15 Nov., " ..	500	13 Dec., "
5 June, "	J. Johnson ..	Matauri Bay	5,000 puniri	3 9	Kawakawa	5 Dec., " ..	1,000	18 Dec., "
14 June, "	W. Ngawati ..	Kopunui ..	1,000 "	3 9	Kopunui ..	14 Dec., " ..	307	"
20 Aug., "	J. Russell ..	Kawakawa ..	500 totara	3 0	Kawakawa	20 Nov., " ..	1,000	12 Dec., "
22 Aug., "	N. L. McInnes ..	Otonga East	1,000 "	3 0	Waioitu ..	22 Nov., " ..		"
5 Sept., "	H. Currie ..	Makaraka ..	5,000 puniri	4 6	Gisborne ..	5 April, 1901..		"
5 Oct., "	R. McMillan ..	Takekera ..	2,000 totara	3 3	Takekera ..	5 July, " ..	1,000	"
12 Oct., "	Lane and Brown ..	Totara North	562 puniri	..	Opua ..	31 Oct., 1900..	562	31 Oct., "
3 Nov., "	Ellis and Burnand	Otorohanga..	10,000 totara	3 0	Mangapeehi	3 Mar., 1901..	2,422	26 Mar., 1901.
7 Nov., "	H. Cosgrave ..	Takekera ..	500 "	3 3	Takekera	7 Feb., " ..	500	"
17 Dec., "	Tutahaanga ..	Pororo-tarao	2,000 "	3 0	Waiheha	17 April, " ..	1,818	"
11 Jan., 1901	Ellis and Burnand	Otorohanga..	20,000 "	3 0	Ongarue ..	11 Jan., 1902..		"
18 Jan., "	C. Straka ..	Takekera ..	400 "	3 3	Komokoriki	18 Jan., 1901..	400	"
25 Jan., "	G. Burns ..	Ahuroa ..	2,000 "	3 3	Ahuroa	25 July, " ..		"
25 Feb., "	Ellis and Burnand	Otorohanga..	5,000 Matai	2 9	Mangapeehi	Not fixed		"
Various..	Sundry small contractors	{ Pororo-tarao and Totara North	686 totara } 54 Puriri }	Various	Waioitu, Opua, and Pororo-tarao	"	686	19 Dec., 1900.
						"	54	31 Oct., "
HUNTERVILLE DISTRICT.								
26 Oct., 1899	Momo Brothers ..	Utiku ..	2,000 totara	3 6	Pawarawera	20 Feb., 1900..	2,000	13 June, 1900.
19 Feb., 1900	J. Torrey ..	"	500 "	3 6	"	Not fixed	790	15 Oct., "
19 Feb., "	W. Bennett ..	"	1,000 "	3 6	"	"	918	4 Oct., "
19 Feb., "	N. Ross ..	"	500 "	3 6	"	"	493	19 Dec., "
26 Feb., "	D. Corbett ..	Mangaweka	400 "	3 6	"	"	694	15 Sept., "
6 Mar., "	J. T. Matthews ..	Utiku ..	500 "	3 6	"	"	265	"