

APPENDIX D—continued.

SCHEDULE of SLEEPER CONTRACTS CURRENT ON 1st April, 1905, and CONTRACTS ENTERED INTO by the Public Works Department, &c.—continued.

Date of Contract or Agreement.	Contractor's Name.	Address.	No. of Sleepers contracted for, and Class of Timber.	Rate per Sleeper.	Place of Delivery.	Date for Completion.	Total delivered to Date.	Date of Completion.
1 Jan., 1905	J. Hobbs	Westport	3,000 yellow pine	s. d. 8 3	On railway trucks	30 June, 1905..	3,057	19 July, 1905.
1 Feb., "	F. Fox	Cape Foulwind	1,000 ditto	8 3	"	30 June, "	956	22 July, "
1 Feb., "	C. Brunning	Seddonville	750 "	8 3	"	30 June, "	671	22 July, "
1 Mar., "	G. Bain	Addison's	500 "	8 3	"	30 June, "	573	29 June, "
1 Mar., "	A. Walker	Westport	500 "	8 3	"	30 June, "	..	Cancelled.
1 Mar., "	William Gibson	Westport	500 "	8 3	"	30 June, "	288	23 Aug., 1905.
17 July, "	W. and J. Marris	Westport	500 "	8 3	"	14 Aug., "	..	Transferred to J. Hobbs.
19 July, "	Wall and party	Cape Foulwind	500 "	8 3	"	14 Aug., "	590	26 Sept., 1905.
11 Aug., "	F. Fox	"	500 "	8 3	"	14 Aug., "	501	26 Sept., "
11 Aug., "	R. McGrath	"	500 "	8 3	"	22 Sept., "	476	23 Dec., "
11 Aug., "	J. McGrath	"	500 "	8 3	"	22 Sept., "	357	18 Oct., "
11 Aug., "	C. O'Sullivan	Addison's	500 "	8 3	"	22 Sept., "	394	4 Nov., "
14 Aug., "	J. Hobbs	Westport	500 "	8 3	"	31 Oct., "	500	29 Aug., "
14 Aug., "	D. Jones	Seddonville	500 "	8 3	"	31 Aug., "	495	15 Dec., "
15 Aug., "	G. Grant	Karamea	500 "	8 3	"	31 Aug., "	..	Cancelled.
15 Aug., "	V. Hill	"	500 "	8 3	"	31 Aug., "	..	Cancelled.
23 Aug., "	G. Munro	Cape Foulwind	500 "	8 3	"	30 Sept., "	471	18 Oct., 1905.
24 Aug., "	G. G. McKay	"	500 "	8 3	"	30 Sept., "	206	Cancelled.
19 Oct., "	J. Hobbs	Westport	1,000 "	8 3	"	19 Dec., "	1,011	18 Nov., 1905.
19 Oct., "	William Stuart	Karamea	500 "	8 5	Crane Wharf, Westport	19 Dec., "	411	22 Dec., "
19 Oct., "	C. O'Sullivan	"	500 "	8 5	"	19 Dec., "	..	Cancelled.
19 Oct., "	McDiarmid & McHerron	Addison's	300 "	8 5	"	19 Dec., "	142	23 Dec., 1905.
19 Oct., "	F. Fox	Cape Foulwind	300 "	8 3	On railway trucks	30 Nov., "	300	22 Dec., "
19 Oct., "	J. Wall	"	300 "	8 3	"	30 Nov., "	561	22 Dec., "
19 Oct., "	J. Lambert	"	500 "	8 3	"	1 Jan., 1906..	275	19 Jan., 1906. Contractor drowned.
19 Oct., "	Kirby and Felix	Karamea	700 "	8 5	On Crane Wharf, Westport..	19 Dec., 1905..	770	13 Mar., 1906.
19 Oct., "	G. Munro	Cape Foulwind	300 "	8 3	On railway trucks	30 Nov., "	91	19 Feb., 1906.
15 Nov., "	M. Syron	Seddonville	300 "	8 3	"	24 Dec., "	318	"
2 Dec., "	M. Maloney	Addison's	300 "	8 3	Crane Wharf, Westport	31 Dec., "	209	"
9 Jan., 1906	William Gibson	Karamea	300 "	8 5	"	16 Dec., "	360	20 Dec., 1905.
15 Jan., "	Kirby and Felix	Cape Foulwind	300 "	8 5	"	6 Feb., 1906..	300	13 Mar., 1906.
15 Jan., "	M. Syron	"	300 "	8 5	"	12 Feb., "	301	19 Feb., "
24 Jan., "	Fox and Wall	Charl-ston	300 "	8 3	On railway trucks	12 Feb., "	406	1 Mar., "
15 Jan., "	Four-mile Sawmilling Co.	Addison's	300 "	8 5	Crane Wharf, Westport	12 Feb., "	..	Cancelled.
24 Feb., "	William Gibson	"	300 "	8 3	"	24 Mar., "	284	19 Feb., 1906.

SOUTH ISLAND.
WESTPORT DISTRICT.