

APPENDIX D—continued.

STATEMENT OF SLEEPER CONTRACTS CURRENT ON 1st April, 1905, and CONTRACTS ENTERED INTO by the Public Works Department, &c.—continued.

Date of Contract or Agreement.	Contractor's Name.	Address.	No. of Sleepers contracted for, and Class of Timber.	Rate per Sleeper.	Place of Delivery.	Date for Completion.	Total delivered to Date.	Date of Completion.
21 Feb., 1905	Paterson, Michel, and Co.	Hokitika	500 silver-pine	s. d. 3 3	Hokitika Wharf	8 May, 1905	432	Balance of order cancelled. 17 April, 1905.
21 Feb., "	Stuart and Chapman	Rimu	1,000 ditto	3 3	"	8 May, "	1,000	8 April, "
4 Mar., "	Robert Morris	Kumara	500 "	3 3	Kumara Station	8 May, "	500	17 Aug., "
27 Mar., "	McCready and Greig	Reefton	500 "	3 3	Reefton Station	15 April, "	500	7 April, "
27 Mar., "	F. W. Archer.	Caulston	500 "	3 3	Ngahere Railway-station	15 April, "	500	10 May, "
17 Mar., "	Joseph Tibbles	Nelson Creek	500 "	3 3	Hokitika Wharf	15 April, "	456	Balance of order cancelled.
27 Mar., "	S. Dixon	Kokatahi	500 "	3 3	"	15 April, "	384	Ditto.
27 Mar., "	Robert Kearns	Reefton	500 "	3 3	Reefton Station	15 April, "	500	10 May, 1905.
27 Mar., "	F. C. Gosling	Nelson Creek	500 "	3 3	Ngahere Station	15 April, "	409	Balance of order cancelled.
27 Mar., "	S. R. Honey	Callaghan's	500 "	3 3	Hokitika Wharf	15 April, "	500	18 April, 1905.
27 Mar., "	Daniel Pyne	Kumara	500 "	3 3	Kumara Station	15 April, "	187	Balance of order cancelled.
27 Mar., "	E. J. Gale	Hokitika	500 "	3 3	Hokitika Wharf	15 April, "	500	18 May, 1905.
27 Mar., "	Duncan McLean	Grey mouth	500 "	3 3	Ahaura Station	15 April, "	500	1 S-pt., "
23 May, "	J. Hunter	Kumara	500 "	3 3	Kamara Station	30 June, "	500	15 Aug., "
29 May, "	Zela and Smith	Kanieri Forks	500 "	3 3	Hokitika Wharf	31 July, "	3,000	29 June, "
1 June, "	D. Baybutt	Tocara Flat	3,000 "	3 3	Tocara Flat Station	1 Sept., "	472	Balance of order cancelled.
5 June, "	C. Sweetman	Nelson Creek	500 "	3 3	Ngahere Station	31 July, "	500	17 Oct., 1905.
15 June, "	J. Walsh	Reefton	500 "	3 3	Reefton Station	31 July, "	604	29 July, "
27 June, "	S. Rowe	Callaghan's	1,000 "	3 3	Hokitika Wharf	31 Aug., "	500	13 Dec., "
4 July, "	Jack Bros.	Kotuku	500 "	3 3	Kotuku Siding	31 July, "	500	Order cancelled.
4 July, "	T. Phelan	Reefton	500 "	3 3	Tawhai Siding	31 July, "	1,000	14 Dec., 1905.
7 July, "	F. W. Archer	Reefton	500 "	3 3	New railway-station site, Reefton	31 Aug., "	499	Balance of order cancelled.
17 July, "	James Rea	Reefton	1,000 "	3 3	Ditto	31 Aug., "	500	22 Dec., 1905.
26 July, "	Paterson, Michel, and Co.	Hokitika	500 "	3 3	Grey mouth Wharf	30 Sept., "	1,000	4 Oct., "
27 July, "	E. J. Low	Kokiri	500 "	3 3	Baxter's Siding	30 Sept., "	500	28 Oct., "
31 July, "	Stuart and Chapman	Rimu	1,000 "	3 3	Hokitika Wharf	30 Sept., "	500	18 Aug., "
31 July, "	Jack Bros.	Kotuku	500 "	3 3	Kotuku Siding	30 Sept., "	500	9 Sept., "
31 July, "	Baxter Bros.	Kokiri	500 "	3 3	Baxter's Siding	30 Sept., "	500	14 Dec., "
31 July, "	S. Dixon	Reefton	500 "	3 3	New railway-station site, Reefton	31 Aug., "	500	23 Sept., "
3 Aug., "	Lake Brunner Sawmill-ing Company	Moana	500 "	3 3	Lake Brunner Sawmill Siding	31 Aug., "	700	1 Sept., "
8 Aug., "	J. Dixon	Reefton	500 "	3 3	New railway-station site, Reefton	31 Aug., "		
8 Aug., "	H. Bignell	Grey mouth	700 "	3 3	Ikamatua Siding	30 Sept., "		

SOUTH ISLAND—continued.
WESTLAND DISTRICT.