

APPENDIX D—continued.

SCHEDULE OF SLEEPER CONTRACTS CURRENT ON 1st April, 1905, and CONTRACTS ENTERED INTO by the Public Works Department, &c.—continued.

Date of Contract or Agreement.	Contractor's Name.	Address.	No. of Sleepers contracted for, and Class of Timber.	Rate per Sleeper.	Place of Delivery.	Date for Completion.	Total delivered to Date.	Date of Completion.
17 Aug., 1905	J. Giesekeing ..	Greymouth	1,000 silver-pine	s. 3	Ikamatua Siding ..	30 Sept., 1905..	1,000	1 Sept. 1905.
9 Sept., "	W. Lawson ..	Kumara ..	500 ditto ..	3 3	Kumara Station ..	30 Sept., "	500	11 Sept., "
9 Sept., "	Ben Lawson ..	Nelson Creek ..	500 " ..	3 3	Ngahere Station ..	30 Sept., "	500	29 Nov., "
12 Sept., "	W. Fisher ..	" ..	500 " ..	3 3	" ..	31 Oct., "	500	29 Sept., "
12 Sept., "	F. Hunt ..	" ..	500 " ..	3 3	" ..	31 Oct., "	500	20 Dec., "
12 Sept., "	P. Kealey ..	Kumara ..	500 " ..	3 3	Kumara Station ..	31 Oct., "	500	30 Mar., 1906.
12 Sept., "	H. Linklater ..	Reefton ..	500 " ..	3 3	Reefton Station ..	31 Oct., "	500	26 Sept., 1905.
12 Sept., "	J. D. Lynch ..	Greymouth ..	500 " ..	3 3	Ikamatua Station ..	31 Oct., "	500	19 Oct., "
12 Sept., "	R. Morris ..	Kanieri Forks ..	500 " ..	3 3	Hokitika Wharf ..	31 Oct., "	500	13 Nov., "
12 Sept., "	T. Murphy ..	Reefton ..	500 " ..	3 3	New railway-station site, Reefton ..	31 Oct., "	500	20 Dec., "
12 Sept., "	P. McCreedy ..	Capleston ..	500 " ..	3 3	Ditto ..	31 Oct., "	500	16 Oct., "
12 Sept., "	J. McMahon ..	Larry's Creek ..	500 " ..	3 3	" ..	31 Oct., "	500	8 Dec., "
12 Sept., "	T. E. McMahon ..	Cronadun ..	500 " ..	3 3	" ..	31 Oct., "	500	16 Nov., "
12 Sept., "	R. J. O'Brien ..	Rimu ..	500 " ..	3 3	Hokitika Wharf ..	31 Oct., "	500	6 Nov., "
12 Sept., "	Saddler and Molloy ..	Nelson Creek ..	500 " ..	3 3	Ngahere Station ..	31 Oct., "	500	14 Nov., "
12 Sept., "	W. Smith ..	Cronadun ..	500 " ..	3 3	New railway-station site, Reefton ..	31 Oct., "	500	20 Dec., "
6 Oct., "	M. Kelly ..	Awatuna ..	500 " ..	3 3	Kapitea Siding ..	30 Nov., "	500	6 Oct., "
9 Oct., "	W. Fisher ..	Nelson Creek ..	500 " ..	3 3	Ngahere Station ..	30 Nov., "	500	1 Nov., "
9 Oct., "	J. D. Lynch ..	Greymouth ..	500 " ..	3 3	Ikamatua Station ..	30 Nov., "	500	29 Oct., "
9 Oct., "	Geo. Lawson ..	Kumara ..	500 " ..	3 3	Kumara Station ..	30 Nov., "	500	23 Oct., "
9 Oct., "	S. Powell ..	" ..	500 " ..	3 3	" ..	30 Nov., "	500	8 Nov., "
9 Oct., "	F. Bell ..	Inangahua Landing ..	500 " ..	3 3	New railway-station site, Reefton ..	30 Nov., "	500	19 Dec., "
9 Oct., "	J. Curtain ..	Stafford ..	500 " ..	3 3	Stafford Siding ..	30 Nov., "	265	Balance of order cancelled.
9 Oct., "	John Evans ..	Poheroa ..	500 " ..	3 3	Roto Mana ..	30 Nov., "	494	16 Oct., 1905.
9 Oct., "	J. Cowan ..	Capleston ..	500 " ..	3 3	New railway-station site, Reefton ..	30 Nov., "	500	27 Oct., "
9 Oct., "	Baxter Bros. ..	Kokiri ..	500 " ..	3 3	Baxter's Siding ..	30 Nov., "	500	16 Feb., 1906.
9 Oct., "	Mitchell and Chinn ..	Waitaha ..	500 " ..	3 3	Hokitika Wharf ..	30 Nov., "	500	21 Nov., 1905.
9 Oct., "	Jack Bros ..	Kotuku ..	500 " ..	3 3	Kotuku Siding ..	30 Nov., "	500	16 Mar., 1906.
9 Oct., "	A. Low ..	Kokiri ..	500 " ..	3 3	Roberts's Siding ..	30 Nov., "	500	15 Jan., "
9 Oct., "	McFadyyn and Morris ..	Kanieri Forks ..	500 " ..	3 3	Hokitika Wharf ..	30 Nov., "	500	6 Nov., 1905.
9 Oct., "	Stuart and Chapman ..	Rimu ..	500 " ..	3 3	" ..	30 Nov., "	500	7 Dec., "
9 Oct., "	D. McLean ..	Greymouth ..	500 " ..	3 3	Kotuku Siding ..	30 Nov., "	500	25 Oct., "
26 Oct., "	Zala and Smith ..	The Forks ..	500 " ..	3 3	Hokitika Wharf ..	30 Nov., "	500	" ..

SOUTH ISLAND—continued.

WESTLAND DISTRICT—continued.