

APPENDIX D—continued.

SCHEDULE OF SLEEPER CONTRACTS CURRENT ON 1st April, 1905, and CONTRACTS ENTERED INTO by the Public Works Department, &c.—continued.

Date of Contract Agreement.	Contractor's Name.	Address.	No. of Sleepers contracted for, and Class of Timber.	Rate per Sleeper.	Place of Delivery.	Date for Completion.	Total delivered to Date.	Date of Completion.
30 Oct.,	S. Perkins	Goldsborough	500 silver-pine	s. d. 3 3	Stafford Road Siding	31 Jan., 1906.	250	..
30 Oct.,	J. Cowan	Capleston	500 ditto	3 3	New Station-site, Reefton	31 Jan.,	500	14 Dec., 1905.
30 Oct.,	S. Dixon	Koiterangi	500 "	3 3	Hokitika Wharf	31 Jan.,	500	24 Jan., 1906.
30 Oct.,	T. Dudley	Totara Flat	500 "	3 3	Totara Flat Station	31 Jan.,	500	8 Feb., "
30 Oct.,	C. W. Fisher	Ngahere	500 "	3 3	Ngahere Station	31 Jan.,	500	30 Nov., 1905.
30 Oct.,	C. Gilmer	Hatter's Terrace	500 "	3 3	"	31 Jan.,	500	30 Nov., "
30 Oct.,	John Gillon	Greymouth	500 "	3 3	Chesterfield Station	31 Jan.,	436	Balance of order cancelled.
30 Oct.,	E. Lockington	Reefton	500 "	3 3	New Station-site, Reefton	31 Jan.,	500	11 Dec., 1905.
30 Oct.,	P. McCready	Capleston	500 "	3 3	New Station-site, Reefton	31 Jan.,	500	14 Dec., "
30 Oct.,	T. O'Brien	Ngahere	500 "	3 3	Ngahere Station	31 Jan.,	500	6 Mar., 1906.
30 Oct.,	C. O'Regan	Inangahua Landing	500 "	3 3	New Station-site	31 Jan.,
30 Oct.,	D. Pyne	Kumara	500 "	3 3	Kumara Siding	31 Jan.,	330	..
30 Oct.,	A. Richardson	Kumara	500 "	3 3	Kumara Station	31 Jan.,	455	Balance of order cancelled.
30 Oct.,	Steele and McCommon	Montgomery's Terrace	500 "	3 3	Ngahere Station	31 Jan.,	499	Ditto.
30 Oct.,	Zala and Smith	The Forks	750 "	3 3	Hokitika Wharf	31 Jan.,	750	30 Dec., 1905.
7 Nov.,	Baxter Bros.	Kokiri	500 "	3 3	Baxter's Siding	31 Jan.,	500	7 Nov., "
23 Nov.,	Mark Sprout and Co.	Greymouth	1,000 "	3 3	Ikamatua Station	31 Jan.,	1,000	21 Dec., "
23 Nov.,	Baxter Bros.	Kokiri	500 "	3 3	Baxter's Siding	31 Jan.,	500	22 Feb., 1906.
1 Dec.,	J. D. Lynch	Greymouth	500 "	3 3	Ikamatua Siding	31 Jan.,	500	20 Dec., "
1 Dec.,	Lincoln, Toomey, and Peebles	Hokitika	500 "	3 3	Hokitika Wharf	31 Jan.,	282	..
8 Dec.,	E. Olson	Nelson Creek	500 "	3 3	Ngahere Station	31 Jan.,	500	28 Feb., 1906.
8 Dec.,	Stuart and Chapman	Ross	500 "	3 3	Hokitika Wharf	31 Jan.,	500	21 Mar., "
16 Jan.,	H. Bignell	Greymouth	500 "	3 3	Ikamatua Station	28 Feb.,	500	24 Jan., "
16 Jan.,	D. Baybutt	Totara Flat	500 "	3 3	Totara Flat Station	28 Feb.,	500	26 Jan., "
16 Jan.,	Baxter Bros.	Kokiri	500 "	3 3	Baxter's Siding	28 Feb.,	500	22 Feb., "
16 Jan.,	J. Gieseking	Greymouth	500 "	3 3	Ikamatua Station	28 Feb.,	500	29 Mar., "
16 Jan.,	J. Hands	Mawheraiti	500 "	3 3	Mawheraiti Siding	28 Feb.,
16 Jan.,	Jack Bros.	Kotuku	500 "	3 3	Kotuku Siding	28 Feb.,	423	Balance of order cancelled.
16 Jan.,	J. D. Lynch	Greymouth	500 "	3 3	Ikamatua Siding	28 Feb.,	500	28 Mar., 1906.
16 Jan.,	Lincoln, Toomey, and Peebles	Hokitika	500 "	3 3	Hokitika Wharf	28 Feb.,
16 Jan.,	George Lawson	Kumara	500 "	3 3	Kumara Station	28 Feb.,	500	26 Mar., 1906.

SOUTH ISLAND—continued.

WESTLAND DISTRICT—continued.