

APPENDIX C.

SCHEDULE of CONTRACTS CURRENT on the 1st April, 1907, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1908.

Date of Contract.	Lines of Railway and Branches.	Name of Contract.	Name of Contractor.	Contract to be completed.	Date Contract was completed.	Amount of Contract.	Remarks.
						£ s. d.	
							Labour only.
Dec. 7, 1906	Elenheim-Waipara, N.E.	Ironbark Timber ..	Dick Michael ..	Jan. 29, 1907	Oct. 28, 1907	239 18 8	
Feb. 21, 1907	"	Erection of Hog Swamp Bridge ..	Barton Bros. ..	May 2, "	July 29, "	295 8 4	
Aug. 19, "	"	Erection of Blind River Bridge ..	Frederick Barton ..	Oct. 10, "	Dec. 11, "	149 17 0	
Feb. 18, "	Blenheim-Waipara, S.E.	Station-buildings, Domett ..	J. P. Peterson ..	June 18, "	Aug. 31, "	3,280 0 0	
Jan. 11, 1906	Castin's-Waimahaka ..	Cathin's River Bridge ..	J. and A. Anderson ..	Jan. 21, 1905	May 31, "	3,228 18 4	
Sept. 26, 1905	Gisborne-Rotorua ..	Ironbark Timber ..	Scott, Sibbald, and Co. ..	Dec. 3, 1906	Jan. 19, 1908	937 13 3	
Dec. 7, 1906	"	Goods-shed, Puna. ..	Dick Michael ..	" 22, 1907	Sept. 12, 1907	739 12 11	
July 12, 1907	"	Erection Waikohu Bridges ..	Aitken and Wilson ..	Aug. 22, 1907	" 14, "	202 8 0	
Nov. 16, "	"	Totara Bridges ..	P. McLoughlin and Co. ..	Sept. 16, 1908	" "	8,174 12 6	
Feb. 22, "	Greymouth-Hokitika (extension to Ross)	"	T. F. Slowey ..	Dec. 7, 1906	" "	6,717 10 0	
Aug. 15, "	Helensville-Northwards	Ross Station-buildings ..	E. and W. Sweetman ..	Mar. 15, 1908	" "	3,949 10 0	
April 21, 1906	"	Hoteo Bridges ..	G. M. Fraser ..	April 5, 1907	Oct. 5, 1907	5,459 8 8	
Mar. 13, 1908	"	Wellsford Station-buildings ..	J. H. Ashton ..	July 13, 1908	" "	1,217 17 10	
Dec. 14, 1906	Kawakawa-Grahamtown	Land Plan Survey ..	A. L. Foster ..	April 5, 1907	July 15, 1907	253 15 0	
Oct. 28, 1907	"	Ironbark Timber ..	Richardson and Blair ..	Feb. 17, 1908	" "	294 19 9	
Feb. 18, 1908	"	Erection Towai Bridges ..	Richardson and Blair ..	Aug. 8, "	" "	484 14 4	
Jan. 15, 1906	Mount Egmont Branch ..	Ironbark Timber ..	D. E. McMillan ..	Aug. 1, 1906	Oct. 31, 1907	438 1 0	
May 8, 1907	"	Screens for Stone-crushing Plant ..	Alban Taylor and Co. ..	May 1, 1907	Aug. 10, "	764 0 0	
Sept. 24, "	"	Crushing-yard Buildings ..	Richardson and Blair ..	July 3, 1908	" "	326 14 7	
June 27, 1905	Marton-Te Awamutu, N.E.	Makatoke Viaduct ..	Dispatch Foundry Company ..	Jan. 24, 1908	" "	291 0 0	
July 6, 1906	"	Manganui-o-te-ao Bridges ..	Boon Bros. ..	Jan. 15, "	" "	1,395 0 0	
Oct. 11, "	"	Ironbark Timber ..	J. and A. Anderson ..	Feb. 7, "	" "	53,369 0 0	
Dec. 7, "	"	Station-buildings, Waionuru ..	J. and A. Anderson ..	Jan. 29, 1907	Feb. 17, 1908	8,840 12 6	
Mar. 21, 1907	"	Ironbark Timber ..	Dick Michael ..	Jan. 29, "	Sept. 10, 1907	201 18 1	
July 7, "	"	Stationmaster's House and Platelayer's Cottage, Makaroa	Dick Michael ..	Sept. 27, "	Jan. 11, 1908	3,999 0 1	
Sept. 4, "	"	Land Plan Survey, Manu Section ..	A. S. Jonson ..	Oct. 15, "	" "	2,201 8 7	
Nov. 7, 1905	Midland (Tadmor end) ..	Supply of Ironbark Timber ..	Dick Michael ..	Nov. 13, "	" "	408 4 9	
Mar. 14, 1907	"	Station-buildings, Kiwi ..	Smyth and Gardiner ..	Mar. 7, 1907	May 11, 1907	827 0 0	
Nov. 29, 1906	" (Reefton-Inangahua)	Larry's Creek Bridge ..	John Spence ..	June 7, 1907	Aug. 19, "	148 0 0	
Sept. 29, "	"	Ironbark Timber ..	Fraser and Co. ..	Mar. 4, 1908	Aug. 31, 1908	574 4 7	
Dec. 7, 1907	"	Station-buildings, Oro-radun ..	E. and W. Sweetman ..	Mar. 18, 1907	Aug. 28, 1907	1,928 5 11	
July 11, 1907	"	Goat Creek and Rolleston River Bridges ..	J. Sigley ..	July 18, "	Mar. 31, 1908	2,338 11 0	
June 16, 1905	" (Otiira end)	Engineer's Office and Residence, Otiira ..	Dick Michael ..	Jan. 29, "	Sept. 23, 1907	2,915 13 5	
Dec. 2, 1906	"	Arthur's Pass Tunnel ..	E. and W. Sweetman ..	Nov. 6, "	" "	363 19 9	
Aug. 1, 1907	"	"	M. O'Connor ..	Jan. 12, 1907	Oct. 24, 1906	1,372 9 0	
			Drake and Muir ..	Jan. 23, 1907	June 12, 1907	13,562 14 6	
			John McLean and Son ..	Aug. 1, 1912	" "	365 0 0	
						599,794 0 0	