

APPENDIX D—continued.

SCHEDULE of SLEEPER CONTRACTS CURRENT ON 1st April, 1907, and CONTRACTS ENTERED INTO BY the Public Works Department, &c.—continued.

Date of Contract or Agreement.	Contractor's Name.	Address.	No. of Sleepers contracted for, and Class of Timber.	Rate per Sleeper.	Place of Delivery.	Date for Completion.	Total delivered to Date.	Date of Completion.
N O R T H I S L A N D—continued.								
RANGITIKEI DISTRICT—continued.								
1 Aug., 1906	J. Torrey	Ohutu	500 totara	s. d. 3 6	Utiku Railway Station	6 April, 1907	500	21 Dec., 1906.
1 "	R. Campbell	"	500 "	3 6	"	6 "	500	21 "
1 "	R. W. Smith	Taihape	500 "	3 6	Bennett's Siding	6 "	500	12 Nov. "
9 Oct., "	R. A. Heise	Ohingaiti	5,000 "	3 3	Mangaweka Railway-station	31 Dec., 1906	2,693	Cancelled " 31st
22 May 1907	D. Heinemann	Taihape	1,000 "	3 6	Bennett's Siding	1 Nov., 1907	1,000	Dec., 1907
26 April "	Geo. Boys	"	200 "	3 6	State Farm Crossing	30 June, "	"	13 Nov., 1907.
26 "	Jos. Pittams	Mangaweka	1,500 "	3 6	Mangaweka	10 July, "	"	Cancelled.
26 "	Ammundsen and Wood	Utiku	2,000 "	3 6	Utiku	26 Aug., "	2,000	9 Mar., 1908.
WELLINGTON DISTRICT.								
22 Dec., 1906	W. B. Sharp	Newcastle, N.S.W.	2,000 ironbark	s. d. 6 0	C.I.F. Wellington	23 June, 1907	2,000	27 Aug., 1907.
8 Jan., 1907	Richardson and Blair	Wellington	2,200 "	21/9 per 100 ft. C.B.M.	"	30 April, "	2,200	24 Sept., "
21 May "	"	"	10,000 blackbut	3 5	"	15 June, "	10,000	28 Aug., "
13 June "	Dick Michael	"	10,000 hardw'd	3 8 ¹ / ₂	State Farm Crossing	21 Nov., "	10,000	2 Mar., 1908
"	"	"	3,400 hardwood	17/8 per 100 ft.	"	13 Sept., "	3,068	"
18 Jan., 1908	Gollin and Co.	"	2,000 ironbark	17/8 per 100 ft. C.B.M.	"	"	None	"
14 Feb., "	J. W. Wallace and Co.	"	crossing sl'rs.	C.B.M.	"	"	"	"
28 Mar., "	Richardson and Blair	"	650 ironbark	5 6	"	"	"	"
Sundry ..	Sundry small contractors	"	500 "	5 6	"	Various	"	Various.
"	"	"	1,506 "	Various	"	"	1,506	"
S O U T H I S L A N D.								
WESTPORT DISTRICT.								
5 June, 1907	J. Hobbs	Westport	1,000 yellow-pine	s. d. 3 3	On railway trucks, Mokihinui	31 July, 1907	"	Cancelled.
5 "	"	Charleston	1,000 ditto	3 5	On Crane Wharf, Westport	31 "	1,000	13 Sept., 1907.
14 "	M. Syron	Addison's	500 "	3 5	On Roebuck Street	14 Aug., "	480	23 Dec., "
4 Sept., "	Four-mile Sawmilling Co.	Charleston	1,000 "	3 5	On Crane Wharf, Westport	30 Nov., "	910	6 Dec., "
11 "	C. O'Sullivan	Westport	500 "	3 5	On Roebuck Street	31 Dec., "	"	"
11 Feb., 1908	W. Rogers	Nine-mile	1,000 "	3 5	Where directed	24 Mar., 1908	"	"
Sundry ..	Sundry small contractors	Various	1,090 "	Various	Various	Various	675	Various.