

APPENDIX C—continued.

SCHEDULE of CONTRACTS CURRENT on the 1st April, 1912, and CONTRACTS ENTERED INTO by the Public Works Department during the Year ended 31st March, 1913—continued.

Date of Contract.	Name of Contract.	Contractor's Name and Address.	Date for Completion.	Date of Completion.	Amount of Contract.	Amount of Extras and Reductions to be added to or deducted from Amount of Contract.
<b>OTAGO AND SOUTHLAND—continued.</b>						
Feb. 11, 1912	Hawea Flat Post-office	Wilkinson, Thomas, Clyde	June 11, 1912	Aug. 3, 1912	£ 495 9 0	s. d.
May 13, "	Oamaru Courthouse, Repairs and Renovations.	Tait, James, Oamaru	July 8, "	Sept. 7, "	236 7 5	
June 21, "	Quarantine-station, Port Chalmers, Repairs	Love Bros., Port Chalmers	Sept. 21, "	Nov. 20, "	461 18 0	
July 22, "	Queenstown Domain Gardener's Cottage, Repairs, &c.	Bowden, T. F., Arrowtown	" 22, "	Mar. 28, 1913	395 0 0	Extras, £105 7s.
Aug. 2, "	Ravensbourne Post-office	Dempster, A., Dunedin	Feb. 2, 1913	" 20, "	1,328 0 0	" £6.
Oct. 3, "	Mental Hospital, Waitaki, Plumbing and Hot-water Service	Scott, J. and R., Dunedin	Mar. 3, "	" "	334 0 0	
Nov. 11, "	Gore Post-office, Restoration	Rhodes, T., and Son, Gore	Jan. 31, "	" "	799 0 0	
Dec. 30, "	Tapanui Police-station	Meikle, R., jun., Kelso	May 30, "	" "	719 0 0	Contract not taken up.
Mar. 31, 1913	Roxburgh Post-office	Christie, R., Roxburgh	July 31, "	" "	1,650 0 0	
	Mataura Police-station	Latham, A., Gore	" "	" "	760 10 6	
<b>LAKE COLERIDGE SCHEME.</b>						
Feb. 16, 1912	Lake Coleridge Tunnel	McWilliams, J., Wellington	Aug. 16, 1913	Feb. 28, 1913	53,172 13 0	Extras, £28 14s.; deductions, £24 16s. 3d.
" 17, "	Erection of Eight Cottages	Mills and Kepple, Christchurch	Oct. 17, 1912	" "	2,846 19 1	
June 12, "	Section 3, Pipe-lines and Accessories	Dunedin Engineering and Steel Company (Limited), Dunedin	June 12, 1913	" "	17,623 13 6	
" 12, "	" 7, Transformers	National Electrical and Engineering Company (Limited), Dunedin	April 12, "	" "	9,673 0 0	
" 12, "	" 19, Travelling-crane	Greenshields, F. S., and Co., Wellington	" 12, "	" "	646 0 0	
July 10, "	" 11, Bare Conductors	Richardson, Blair, and McCabe (Limited), Wellington	July 10, "	" "	13,100 15 9	
" 18, "	" 21, Batteries and Accessories	Turnbull and Jones (Limited), Wellington	" 18, "	" "	839 12 0	
" 23, "	" 15, Testing Transformers	Burt, A. and T. (Limited), Wellington	May 23, "	" "	525 0 0	
" 26, "	" 16 Meters	Baillie, P. R., and Co., Wellington	July 26, "	" "	291 15 6	
" 23, "	" 12 Insulated Cables	National Electrical and Engineering Company (Limited), Dunedin	" 23, "	" "	3,765 1 0	
" 24, "	" 9 Transmission-line Insulators	Richardson, Blair, and McCabe (Limited), Wellington	Mar. 24, "	" "	3,795 0 0	
Aug. 13, "	Tunnel and Penstock Gates	National Electrical and Engineering Company (Limited), Dunedin	Aug. 13, "	" "	1,336 0 0	
" 13, "	Section 8, Lightning-arrestors	Brown, S. (Limited), Wellington	May 13, "	" "	2,588 0 0	
" 13, "	" 13, Distributing-system Insulators	Dunedin Engineering and Steel Company (Limited), Dunedin	April 13, "	" "	668 0 6	
" 21, "	" 3A, Valves and Expansion-joints	Thorne, George Grey, Auckland	June 21, "	" "	837 0 0	
" 14, "	" 5, Generators and Accessories	Australian Metal Company (Limited), Melbourne	May 21, "	" "	5,561 0 0	
" 14, "	" 4, Water-wheels and Accessories	" "	" 21, "	" "	4,195 0 0	