APPENDIX C-continued.

SCHEDULE of Contracts current on the 1st April, 1912, and Contracts entered into by the Public Works Department during the Year ended 31st March, 1913—continued.

Date of Contract.	Name of Contract.	Contractor's Name and Address.	Date for Completion.	Date of Completion.	Amount of Contract.	Amount of Extras and Reductions to be added to or deducted from Amount of Contract.
Jan. 20, 1912	Netson—continued. Mokihinui-Little Wanganui Road, No. 4 Formation	ROAD WORKS—continued. Smith, Fraser, and Hyndman, St. Helens,	May 20, 1912	Nov. 23, 1912	£ s. d. 268 0 0	Extras, £32 10s.
,, 20, ,, Mar. 7, ,,	" No. 5 Formation Matakitaka River Suspension Stock Bridge, Murchison	Neilsen and Merchant, Te Namu Sigley, J., Greymouth	Sept. 7, "	Sept. 28, ,, Oct. 16, ,,	354 0 0 419 9 0	" £12 ls. 8d.
Feb. 27, ", 27, ", Mar. 20, ", May 21, ",	Mangles River Bridge (2 ft. Suspension Bridge) Blackwater River Road Bridge Little Hope River Road Bridge Onekaka Road Bridge Marka Road Bridge	Downie Bros., Murchison Galbraith, S. M., Nelson Olson, H., Nelson	22,23	Mar. 1, 1913 Sept. 25, 1912 Jan. 20, 1913	385 12 10 459 10 0 281 18 0 299 0 0	Extras, £45 15s.
Aug. 20, ". Sept. 27, ".	Lakana Luvel Dituge Motueka River Bridge, Whatu (Repairs) Wangapeka River Road Bridge	Olgely, J., Greymouth Dixon, Charles, Nelson	May 21, 1913 Nov. 20, 1912 Sept. 27, 1913	Jan. 31, 1913	3,322 3 6 1,254 5 0 2,171 16 8	Extras, £170.
Mar. 15, 1910 Jan. 11, 1912	Westland. Big Wanganui Bridge, South Westland South Approach, Big Wanganui Road Bridge	O'Donnell, J., Wellington Haddock and Moye, Ross	Mar. 15, 1912 July 11, ,,	Dec. 31, 1912	7,908 4 7 989 0 0	Extras, £2,137 5s. 1d.
e 12, 13 . 16, 13	CANTERBURY. Bealey Gorge Road Bridge Douglas Settlement, Road-metalling Yards Road	Watson, Rhodes, and Son White, R., Waimate	April 12, 1912 Mar. 12, ",	May 4, 1912 April 8, ",	$1,192\ 11 0 \\ 208 5 0$	Extras, £298 2s. 6d. Reductions, £10 7s.
,, 16, ,, Mar. 25, ,, Nov. 25, ,,	Hooker River and Glencoe Stream Bridges Erection Conway Gorge Road-formation, Section 1	Coch"ane, W., Waimate Sinclair, James, Oamaru Abraham, E., Kaikoura	April 9, ". Nov. 30, ". Mar. 17, ",		553 7 0 617 13 3 444 14 0 484 12 0	" £12 12s.
,, 25, ,, 6, ,, Feb. 20, ,, Mar. 5, ,,	., 2 3 Waimate Settlement Road, Formation and Metalling Scargill Settlement, Metalling	White, R., Waimate Lochhead and Clarke, Cheviot	,, 17, ,, Feb. 26, ,, May 15, ,,		1222	
Mar. 4, 1911	Otago and Southland. Hardwood Timber, Taieri Mouth Bridge	Millar's West Australian Hardwood Com-	Sept. 4, 1911	May 18, 1912	1,254 4 7	
" 29, " Aug. 31, " Feb. 16, 1912 Jan. 9, 1913	Ermidale Settlement, Road-metalling Waiau River Bridge (Southland) Riley and McLeery, Road-formation Round Hill to Pahia Road	pany (Limited), Wellington Baird, W., East Invereargill Fereitt and Heffernan, Wellington Parlane, W., Orepuki Pemberton, V., Invercargill	Nov. 31, 1912 April 30, ", 5, 1913	Aug. 24, 1911 July 23, 1912	1,363 0 0 3,844 1 0 203 0 0 262 4 0	
		MISCELLANEOUS.				
Mar. 11, 1912 Aug. 21, ", Nov. 29, ",	Training-wall at Karamea, No. 3 Contract 300 Ironbark Piles	Hill and Jones, Westport Brown, S. (Limited), Wellington Wallace, J. W., and Co., Wellington	Sept. 11, 1912 May 21, 1913 Nov. 29, ,,	Nov. 15, 1912	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	