	Lines.		Appropriations 1870-73.	Length authorized.	Open for Traffic.	Complete: Frady for Traffic.	Platelaying in progress.	Total Length under Contract not yet opened, including columns A. and B.	Length still to be Let.	Field Work of Surveys completed beyond Work Let.
Kowai Rangiora Rangiora Raiapoi Rolleston Racecourse Waimate Selwyn Rakaia Ashburton Temuka Timaru Waitaki Bridge Waitaki Moeraki Port Chalmers Tokomairiro Dunedin Clutha Mataura	Rangiora Addington Oxford Eyreton Malvern Southbridge Main Line Rakaia Ashburton Temuka Timaru Waitaki Moeraki Dunedin Dunedin Lawrence Clutha Mataura Invercargill		\$ 95,000 102,000 283,000 88,000 89,000 188,000 220,000 60,000 261,000 215,000 326,000 260,000 148,000 148,000	21 51 14 40 35 40 26 08 6 00 12 39 18 31 34 20 11 74 38 05 0 71 39 22 52 00 8 00 22 00 51 08 49 43	12 39 17 18 8 00	M. ch. 0 69 8 40 17 00 1 45 18 00		26 08 1 13 20 55 11 74 6 65 0 71 39 22 1 13 22 00 45 08	6 00 13 45	M. ch.
Winton Surveys	Kingston	•••	244, 000 10, 000	70 00				50 00 		20 00
			5, 575, 400	1010 48	89 58	57 74	103 65	583 24	337 47	127 45

RAILS AND ROLLING STOCK.

Rails and rolling stock have been ordered for all the work which is now under contract; and although we have been delayed in some cases by not having a sufficiency of these on hand, the shipments now advised are so large that there is little fear of delay arising from this cause for the future.

WORK IN NEW ZEALAND.

Contracts have been entered into for work in New Zealand to the extent of £1,885,000 during the three years 1872, 1873, and 1874, of which £627,750 was during the eleven months ending 31st May, 1874. These have principally been with local contractors, who have generally done their work remarkably well. The sum paid during the past year for work done in New Zealand, i.e. exclusive of the cost of rails and rolling stock, has been £600,000 nearly. Labour has been scarce during the whole year, and wages have been above 7s. 6d. a day rather than below it.

SLEEPERS.

The Government have entered into contracts, since the beginning of 1873, for the delivery of little short of 1,000,000 sleepers, including an order for 200,000 of jarrah. The price paid for these latter (4s. 3d. each) is not high when account is taken of the superiority of jarrah to all New Zealand timber, except perhaps totara, which is not to be got in the quantity required.

OPENED LINES.

The lines opened for public traffic	during	the past ye	ar have	been as fo	ollows	s :—
Auckland to Mercer		• •		• •		miles.
Wellington to Masterton					8	,,
Rakaia to Ashburton	• •				17	,,
Dunedin to Clutha		• •			6	, ,,
Mataura to Invercargill	• •	• •	• •		11	,
<u> </u>					_	
m _{o+o} 1					40	

Owing to the difficulty of opening a part of a line for public traffic while the contractors still have the right of running on the same line, it was thought better to agree with Messrs. Brogden for the Onehunga branch of the Auckland and Mercer Railway, and with Mr. Wright for the Rakaia to Ashburton, to run trains for public convenience while the lines were still in their hands. This arrangement terminated on the 1st May for the Onehunga branch, and will terminate on the 15th July for the Rakaia and Ashburton.

The Wellington and Masterton line is being worked by the General Government, and the Otago lines by the Otago Provincial Government.