

APPENDIX D—continued.

SCHEDULE of SLEEPER CONTRACTS CURRENT ON 1st April, 1906, and CONTRACTS ENTERED INTO by the Public Works Department, &c.—continued.

Date of Contract or Agreement.	Contractor's Name.	Address.	No. of Sleepers contracted for, and Class of Timber.	Rate per Sleeper.	Place of Delivery.	Date for Completion.	Total delivered to Date.	Date of Completion.	
1 Aug., 1906	Rangitikei Sawmill Assn.	Taihape	500 totara	3 6	Taihape Railway-station	6 April, 1907	500	9 Aug., 1906.	
1 "	"	"	5,000 "	3 3	Utiku Railway-station	6 " "	..	..	
1 "	Jas. Prime	Utiku	500 "	3 6	"	6 " "	500	14 Sept., 1906.	
1 "	J. Torrey	Ohutu	500 "	3 6	"	6 " "	500	21 Dec., "	
1 "	R. Campbell	"	500 "	3 6	"	6 " "	500	21 " "	
1 "	R. W. Smith	Taihape	500 "	3 6	Bennett's Siding	6 " "	500	12 Nov., "	
9 Oct., "	R. A. Heise	Ohingaiti	5,000 "	3 3	Mangaweka Railway-station	31 Dec., 1906	615	..	
NORTH ISLAND—continued.									
RANGITIKEI DISTRICT—continued.									
WELLINGTON DISTRICT.									
22 Dec., 1906	W. B. Sharp	Newcastle, N.S.W.	2,000 ironbark	6 0	C.I.F. Wellington	22 June, 1907	..	..	
8 Jan., 1907	Richardson and Blair	Wellington	2,200 "	21/9 per 100 ft. C.B.M.	"	30 April, "	87	..	
15 "	"	"	10,000 blackbutt	3 5	"	15 June, "	5,299	..	
SOUTH ISLAND.									
WESTPORT DISTRICT.									
17 July, 1905	J. Hobbs	Westport	500 yellow-pine	3 3	On railway trucks	14 Aug., 1905	500	..	
11 April, 1906	William Gibson	Addison's	500 ditto	3 5	On Crane Wharf, Westport	16 June, 1906	498	10 Aug., 1906.	
11 "	J. Hobbs	Westport	500 "	3 3	On railway trucks	16 " "	497	25 April, "	
20 "	W. and J. Marris	"	500 "	3 3	"	31 May, "	483	6 June, "	
28 May, "	William Fensom	Karamea	1,000 "	3 5	On Crane Wharf, Westport	1 Aug., "	697	2 Nov., "	
28 "	C. Lowe	"	1,000 "	3 5	"	1 " "	383	10 " "	
28 "	William Stuart	Westport	1,000 "	3 5	"	1 " "	1,000	..	
28 "	J. Hobbs	Karamea	1,000 "	3 3	On Crane Wharf, Westport	31 " "	1,000	20 Sept., 1906.	
28 "	William Kirby	Addison's	500 "	3 5	"	31 " "	500	21 July, "	
28 "	William Gibson	"	500 "	3 5	"	31 " "	500	14 Nov., "	
5 June, "	Tiller and Munro	Cape Foulwind	600 "	3 3	On railway trucks	31 " "	483	19 Dec., "	
5 "	William Gibson	Addison's	500 "	3 5	On Crane Wharf, Westport	31 " "	136	Cancelled.	
5 "	W. and J. Marris	Westport	800 "	3 3	On railway trucks	31 " "	475	"	
5 "	P. Hawes	Karamea	600 "	3 5	On Crane Wharf, Westport	31 " "	651	5 Jan., 1907.	
3 Dec., "	D. M. Adam	Westport	500 "	3 3	On railway trucks	..	97	21 Dec., 1906.	
18 Aug., "	J. Hobbs	Charleston	1,000 "	3 3	On Crane Wharf, Westport	31 Dec., 1906	1,000	6 " "	
18 "	Four-mile Sawmilling Co.	Addison's	1,000 "	3 5	"	31 " "	1,000	6 Nov., "	
18 "	William Gibson	"	1,000 "	3 5	"	31 " "	286	Cancelled.	