

STATISTICS OF WORKINGS IN COAL-MINES, 1901.

Name of Mine and Locality.	Name of Manager.	Number of Years worked.	Quality of Coal.	No. of Seams worked.	Thickness of Seams.	Thickness worked.	Dip of Seam.	System of Underground Working.	Dimensions of Shafts.		Output delivered by	Output for 1901.			Approximate Total Output to 31st December, 1900.	Approximate Total Output to 31st December, 1901.	Number of Men ordinarily employed.		Power used for drawing Mineral.	Pumps.		Means of Ventilation.	Date of Inspector's Last Visit.		
									Number of Shafts.	Depth of Shaft or Length of Adit.		Coal.	Slack.	Total.			Above.	Below.		Stroke.	Size of Barrel.			Height of Column.	
NORTH ISLAND.																									
KAWAKAWA DISTRICT.																									
Kawakawa (stopped)	Culley, John	7	semi-bitum.	1	4'	3' 6"	1 in 6	board and pillar	2	6' x 4'	100'	adit	Tons.	Tons.	Tons.	2,938	2,938	794,865	794,865	1½	4½	6 horse	..	natural	29/11/01
Kawakawa Mine (formerly New Bay of Islands Company)																									
HIKURANGI DISTRICT.																									
Hikurangi Coal Company	Moody, T. P.	8	ditto	1	7' to 12' 6"	7' to 11'	1 in 6	ditto	2	6' x 9'	264'	adit incline	39,598	..	39,598	39,598	197,283	236,876	5	51	56 steam	..	"	27/11/01	
Hikurangi Colliery Company	Kerr, George	4	"	1	10' to 12'	9'	irregular	"	2	6' x 9'	..	adit	3,786	..	3,786	41,196	44,982	8	9	12 manual	..	"	27/11/01		
West Bryan's	Goold, A. L.	..	"	1	6' to 10'	6'	1 in 8	"	1	7' x 7'	..	adit incline	5,989	..	5,989	34,345	40,337	2	8	10 horse	..	"	27/11/01		
Phoenix amalgamated	"	..	"	1	6' to 10'	6'	1 in 8	"	1	7' x 6'	..	ditto	992	..	992	11,823	12,815	1	6	7 steam	..	"	27/11/01		
Walton and Graham (stopped)	"	..	"	1,210	1,210	
WHANGAREI DISTRICT.																									
Kamo (stopped)	225,037	225,037
Kamo, New (stopped)	9,373	9,373
Whauwhau (stopped)	70,853	70,853
NGUNGURU DISTRICT.																									
Ngunguru..	Taylor, A. H.	9	semi-bitum.	1	2' to 5'	2' to 5'	1 in 8	board and pillar	3	4' x 4' 4' x 6' 7' x 6'	17' 528' 248'	adit inclines	17,789	..	17,789	115,138	132,927	13	34	47 steam & horse	..	20' natural	28/11/01		
Kiripaka (Fomipo)	Clemo, George	2½	ditto	1	20'	6' to 12'	irregular	ditto	1	7' x 5'	..	adit	15,968	..	15,968	12,885	28,853	2	14	16 manual	..	"	28/11/01		
WAIKATO DISTRICT.																									
Waikato (stopped)	Wight, E. S.	13½	brown	1	30'	20'	1 in 10	board and pillar	2	10' diam. each	166' 209'	shaft	2,168	67	2,235	209,089	635,869	2	6	8 steam	..	166' fan	15/6/01		
Taupiri Extended	"	14½	"	1	20' to 24'	7' to 18'	1 in 8	ditto	2	7' dia.	60'	adit incline	25,606	3,083	28,689	201,442	230,131	11	44	55	..	209' exhaust	24/9/01		
Taupiri Reserve	"	10½	"	1	30' to 50'	20'	1 in 10	"	2	10' x 6' 9' 6' dia.	145'	shaft	44,455	363	44,818	79,221	124,039	13	76	89	..	190' fan	24/9/01		
Ralph's Taupiri	"
Ralph's (stopped)	Harrison, John	2	brown	1	20' to 24'	16' to 20'	1 in 15	board and pillar	3	6' x 8'	330'	adit incline	8,254	90	8,344	23,019	8,344	5	25	30 steam	24/9/01		
Harrison's
MOKAU DISTRICT.																									
Taranaki Collieries (Limited) (formerly Mokaui & Fernside)	Lobb, J.	17	"	1	7' 6"	7' 6"	1 in 36	ditto	1	6' x 6'	990'	adit	3,513	..	3,513	21,809	25,322	3	7	10 horse	..	"	30/10/01		
Fernside (stopped)	3,265½	3,265½
Co-operative (stopped)	940	940