

STATISTICS of WORKINGS in COAL-MINES, 1908—continued.

Name of Mine and Locality.	Name of Manager.	Number of Years worked.	Quality of Coal.	No. of Seams worked.	Thickness of Seams.	Thickness worked.	Dip of Seams.	System of Underground Working.	Dimensions of Shafts.		Output delivered by	Output for 1908.		Approximate Total Output to 31st December, 1907.	Approximate Total Output to 31st December, 1908.	Number of Men ordinarily employed.			Power used for Drawing Mineral.	Pumps		Means of Ventilation.	Date of Inspector's Last Visit.
									Size of Shaft or Adit.	Depth of Shaft or Length of Adit.		Coal.	Slack.			Total.	Above.	Below.		Total.	Stroke.		

WEST COAST INSPECTION DISTRICT—continued.

GREYMOUTH.																									
Paparoa..	Watson, J. C.	18	bitum.	2	17'	15'	1 in 6	bord and pillar	9' x 6' 10' x 7'	1,232' 600'	adit	Under development	74,322	10,526	85,348	941,207	1,026,555	6	44	50	Free drain	..	fan	..	
Blackball ..	Clark, W.	
Brunner ..	Armstrong, J.	44	"	1	12'	all	1 in 4	ditto	6' x 4'	30'	"	(shaft)	6,443	8,850	15,298	2,172,940	2,188,233	10	40	50	Free drain
Tyneside, Brunnerton	Armstrong J.	26	"	1	12'	all	1 in 4	"	10'	103'	shaft	Under development	33,372	6,932	40,304	254,755	295,053	40	120	160	flooded and abandoned	June, '08.
Thornton's Lease ..	Boustridge, T. H.
Point Elizabeth State Mine..	Herd, Joseph, and Coulthard, John	4½	bitum.	1	8'	8'	1 in 5	bord and pillar	10' x 7' (No. 1) 792'	726' 792'	endless rope	Under development	172,951	61,299	234,250	561,208	795,456	..	12	12	No. 1, 13' ram No. 2, 6" ram 13' ram	..	fan

Output of mines included in previous statements at which operations are suspended .. 1,172,480, 1,172,480

SOUTHERN INSPECTION DISTRICT.

CANTERBURY.																								
Springfield, Springfield	Taylor, James (permit)	32	brown	1	1' 6"	all	1 in 6	bord and pillar	6' x 4'	80'	tunnel	..	312	90,127	90,439	1	3	4	direct acting steam	..	exhaust steam from pump	8/12/08
Springfield Fireclay - works, Springfield	Peters, Robert	8	fireclay	1	2'	"	1 in 6	ditto	14' 6" x 3'	50'	adit	472	472	1	2	3	steam	..	ditto	9/12/08	
Homebush, Glentunnel	Campbell, H.	36	brown	2	5' & 7'	"	1 in 3	"	14' 6" x 3' 6" 7' x 6' 40 ch.	80'	tunnel	12,735	1,021	13,756	225,888	225,888	6	35	41	steam & horse
St. Helen's, White Cliffs	Thin, W. (permit)	27	"	4	4' 6" 3' 6'	"	1 in 3	pillar, slope, and wall	4' x 3' 6' x 5'	80' 5 ch.	adit	1,561	..	1,561	16,372	17,933	1	4	5	steam	..	exhaust steam from pump	8/12/08	
Mount Somers, Mount Somers	Thompson, A.	7	"	1	20'	10'	south 1 in 4½	bord and pillar	5' x 4' 7' x 6'	25' 10 ch.	"	2,230	682	2,912	24,244	27,156	2	8	10	horse	..	natural	13/12/08	
Woolshed Creek, Mount Somers	Harris, A. E. (permit)	44	"	1	40'	15'	1 in 9	ditto	1,752	..	1,752	56,074	57,826	2	4	6	"	..	"	13/12/08	
Te Moana, Geraldine	Crowe Bros.	2	"	1	..	5'	1 in 3	bord and pillar	110	..	110	30	140	..	2	2	2	..	"	"	18/4/08
Albury, Albury	Kidd, G. C. (permit); Riddle, C. E. (owner)	17	"	1	10'	7'	1 in 1	bord and pillar	14' x 3' 6"	68'	adit	827	..	827	9,654	9,654	1	2	3	horse	..	"	17/7/08	