LAND DISTRICT OF WESTLAND.

G. H. McClure. Temiko and Waiwhero	6,400	6·52	120	2	3·66	..	..	..	..	..	..	..	..	..	..	..	50 16 5	246 16 5	Comprises two months' work, as Mr. McClure was retransferred to Canterbury District, leaving Westland on 7th June, 1905. The minor triangulation and topography included careful definition of coast-line and adjacent wild rugged country. "Other work" includes repairs to trig. station, definition of mining-holdings, and picking up of old sectional boundaries. Apart from the two sections, all Mr. McClure's work is preparatory to proposed settlement surveys.
W. Wilson. Westland Land District	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	367 5 0	367 5 0	Of this amount £293 17s. 6d. is recovered from other departments. The balance, £73 7s. 6d., represents cost of supervision, surveys, reports, &c., and correspondence in connection with constructive-works carried out by the Lands and Survey Department (total expenditure being £4,212 12s. 11d.); and also Land Commission business, reports on surveys, valuation of lands, &c.
H. Maitland. Waimea, Brunner, Ahaura, and Mawhera-iti, &c.	*7,680	5.0	2,095	10	3·5	18·25	150	32·5	..	..	..	..	..	..	5·25	10	134 5 11	957 10 11	Heavily timbered country. Mr. Maitland's work comprised some intricate operations in connection with the adjustment of boundaries of Town of Ahaura, and a number of rural sections consequent upon old faulty work. This was absolutely required for the subdivision of adjoining Crown lands. The road and railway survey near Lake Brunner was undertaken to adjust certain sawmill boundaries which were in dispute. "Other work" included survey of holdings at Stafford, and exploration and report upon lands proposed to be resumed for settlement purposes.
A. N. Harrop. Hohonu	*16,000	2·1	6,268	25	1·91	..	..	..	..	..	..	..	..	..	9·0	8·5	190 9 0	1,006 3 0	In heavy-timbered country. "Other work" includes traverses of water-races, £105. Survey of gravel reserves, and road-deviation survey, both for Road Department (cost, £31 2s. 4d., to be recouped), traverse of Greenstone Road, repairs to trig. stations, &c.
C. H. Morrison. Mai Mai, Mawhera-iti, Mawhera-nui	*17,300	1·97	2,800	20	4·00	60·5	52	46·16	..	..	..	..	..	..	7·0	10·0	190 0 0	1,081 6 7	In rough, broken, forest country. "Other work" includes connection*, traverses for isolated sections, £175; balance repairs to trig. stations, reporting on areas, &c. Cost of sections is high on account of these being isolated areas adjacent to old and faulty survey-work.

* Topographical surveys.