Iowa	Farm Creek D.D.; Potawatomie and Mills	16/6/20	437,500	17·75	Incl.	7·9	10	6	..	15	12	1 : 1	10 to 15	Sandy loam ..	D.L.E.	Seth Dean, Glenwood, Iowa; E. A. Wickham, Council Bluffs.
Iowa	Pigeon Creek D.D.; Harrison Co.	18/6/20	172,700	18·75	Incl.	5·5	14	10	..	..	9	1 : 1	..	Sandy clay ..	D.L.E.	C. L. Huff, Logan, Iowa; G. W. Condon, Council Bluffs.
Nebr.	Drainage Dist. No. 5; Richardson Co.	29/6/20	604,884	14·25	Incl.	8·2	8	4	..	18	17	1 : 1	15	Wabash loam ..	D.L.E.; 15 laterals, 4 ft. base, 12 ft. deep; sold 22c. to 35c.	J. F. Relf, Falls City, Nebr.; Fred M. Crane, Omaha, Nebr.
Ohio..	Hocking Co. D.D.; Hocking Co.	3/7/20	335,012	14·3	Total $1,000	6	40	40	..	10	10	1 : 1	..	Sand, loam, clay	F.D.D.; 3 H.W bridges to move ..	Eph. Shaw, Logan, Ohio; Gilmore Bros.
Iowa	Bear Creek No. 1 D.D.; Poweshiek Co.	7/7/20	389,663	18	$60	11·7	30	12	..	11	9	½ : 1	5	Loam and gumbo	F.D.D.; main, 359,290 yd.; 2 laterals 8 ft. base, 1 lateral 16 ft. base	Cent. Sta. Eng. Co., Muscatine, Iowa; Clyde A. Walb, La Grange, Ind.
Iowa	Bear Creek No. 2 D.D.; Poweshiek Co.	7/7/20	231,140	17·94	$60	2·5	40	35	..	11	10	½ : 1	5	Loam and gumbo	D.L.E.	Cent. Sta. Eng. Co., Muscatine, Iowa; Mathews Bros.
Ill. ..	Union No. 1 D.D.; Sangamon Co.	15/7/20	77,950	19·25	None	..	16	10	12	11	9	1 : 1	10	Clay, loam ..	Dry-land machine	J. W. Dappert, Taylorville, Ill.; U. P. Babcock, Paris, Ill.
Miss.	Straight Bayou D.D.; Humphries and Sharkey Cos.	15/7/20	1,812,000	18	Incl.	52	24	14	..	17	8	½ : 1	10	Yazoo clay ..	F.D.D.; one 60 ft. boom, one 45 ft. boom	M. H. Brewer, Silver City, Miss.; Bemidji Drainage.
Ga. ..	Cedar Creek D.D.; Jasper Co.	15/7/20	279,764	13·5 Rock $4	..	10	18	12	14	9	7·5	½ : 1	8	Clay and rock ..	1¼ yd., F.D.D.; right of way to be cleared by owner of each tract	W. D. Alexander, Charlotte, N.C.; Sigman-Reinhardt, Stanley, N.C.
Ky. ..	Mayfield Creek D.D.; McCracken, Bullard, Graves, and Carlyle Cos.	16/7/20	2,800,000	Main 14·9	$35	23	45	20	..	..	12·5	½ : 1	15	Silt, loam ..	3 yd., F.D.D. and drag lines; laterals, 436,000 yd. at 18¼c. to 25c., 44,000 yd. T. and S. at 30c.	H. A. Pulliam, Padacah, Ky.; Fred C. Morgan, Indianapolis, Ind.
Minn.	County Ditch No. 57 D.D.; Blue Earth Co.	24/7/20	81,262	18	None	1·3	8	8	8	20	14	1 : 1	5	Heavy clay ..	3 yd., Monighan D.L.; spoil banks levelled to 3 ft.	Roy Allison, Mankato, Minn.; Mulgrew & Sons, Dubugue, Iowa.
Iowa	North English River No. 9 D.D.; Iowa Co.	4/8/20	957,000	14·59	..	13·2	30	20	..	..	12	½ : 1	..	Black	..	J O. Watkins, Iowa City, Iowa; Clyde A. Walb, La Grange, Ind.
Iowa	Drainage Dist. No. 87; Wright	9/8/20	65,294	23·5	..	..	6	6	6	..	..	..	..	..	..	..
Minn.	County Ditch No. 27 D.D.; Polk Co.	2/7/20	48,594	23·4	None	8·25	..	..	3	9·8	7·4	1 : 1	5	Clay	Dry-land excavator; material to be placed on roadway and graded at $162.50 per mile; cleaning	E. J. Boyer, Crookston, Minn.; Northern Minn. Drain Co., Litchfield.
Minn.	County Ditch No. 37 D.D.; Polk Co.	2/7/20	50,658	23	None	9·75	..	..	3	11·2	6·8	1 : 1	5	Clay	Dry-land excavator; material to be placed on roadway and graded at $195 per mile	E. J. Boyer, Crookston, Minn.; M. W. Barnard & Son, Minneapolis, Minn.
Iowa	Joint D.D. No. 17 ..	28/7/20	26,810	70	None	3·71	20	8	12	4	2·5	1½ : 1	20	Clay, loam, sand	D.L.E.; cleaning-out work	F. A. MacDonald, Armstrong, Iowa; Clark Construction Co., Clinton, Iowa.
Tenn.	Cypress Creek D.D.; Fayette and Shelby Cos.	2/8/20	348,600	16·99	$35	12	18	10	14	15	8	½ : 1	8	Sandy loam ..	F.D.D.	S. W. McCleskey, Memphis, Tenn.; N. C. McGinnis & Co.
Iowa	Nishnabotna River D.D. No. 17: Page Co.	30/7/20	678,309	16·5	..	10·25	..	30	30	15·1	8·9	1 : 1	..	Alluvial silt and clay, sand	New work, F.D.D.	A. S. Van Sandt, Clarinda, Iowa; E. E. Sternberg.
In. ..	Patoka River Ditch D.D.	17/7/20	3,675,860	14·1	Incl.	11·75	80	40	..	22	17½	1 : 1	20 & 25	Clay, loam ..	About 25% of right of way must be cleared; D.L.E.	A. G. Wheeler, Princeton, Ind.; Fred C. Morgan, Indianapolis, Ind.
Ill. ..	Rochester and McLeary's Bluff Levee D.D.; Wabash Co.	7/8/20	407,000	20	$80	9·5	..	..	..	..	..	2 : 1	10	..	D.L.E., 3 yd.; levee job, average 11 ft. high, 6 ft. crown, side slopes 2 : 1 each	G. C. Harvey, Mount Carmel, Ill.
Iowa	Drainage Dist No. 187; Wright Co.	9/8/20	65,294	23·5	..	..	6	6	6	..	..	..	..	..	..	..
Ky. ..	Brush Creek D.D.; Graves and Hickman Cos.	20/8/20	291,800	17·9	Incl.	10	18	12	14	12	10	½ : 1	10	Alluvial ..	F.D.D. Contractor to be paid cash, 80% monthly	J. A. Porter, Clinton, Ky.; P. H. Porter, Clinton, Ky.